

NRC/FEMA JOINT QUARTERLY REPORT
TO CONGRESS ON EMERGENCY PREPAREDNESS
October 1, 1985 to December 31, 1985

The 26th NRC/FEMA joint status report to Congress on emergency preparedness for nuclear power plants covers the period from October 1 to December 31, 1985.

The report is organized into two parts. Part I was prepared by the NRC. Tables 1 and 2 of Part I provide the status of offsite and onsite emergency planning, respectively, for applicants for an operating license. Part II of the report was prepared by FEMA and presents a summary of pertinent offsite plans and principal milestones.

Commission decision and hearing dates are consistent with those reported to the House Committee on Appropriations, Subcommittee on Energy and Water Development.

8603310152 860304
PDR COMMS NRCC
CORRESPONDENCE PDR

PART I

INDEX OF MATERIAL SUPPLIED BY NRC

Table 1 - Status of Offsite Emergency Preparedness Operating License Reviews

Table 2 - Status of Onsite Emergency Preparedness Operating License Reviews

December 31, 1985

Table 1
Status of Offsite Emergency Preparedness
Operating License Reviews

Facility	Date of Estimated FEMA Finding ¹	FEMA Finding ² Needed	Potential Offsite EP Delay ³ (Months)	Start of ⁴ Hearings	Commission ⁵ Decision
	6	6	6	C	.
Shoreham	--	--	0	None	.* ⁷
Watts Bar	C	C	0	C	.
Comanche Peak	C	C	0	C	C*
River Bend	C	C	0	C	02/86*
Perry	C	C	0	None	C*
Millstone 3	C	C	0	None	02/86*
Clinton	(04/30/86)*	(04/30/86)*	0	None	02/86*
Hope Creek	C*	C*	0	None	02/86
Nine Mile 2	C	C	0	None ⁸	06/86*
Harris	C	C	0	C	06/86
Seabrook	03/15/86	03/15/86	-- ⁹	C* ¹⁰	09/86*
Braidwood	(03/31/86)*	(03/31/86)*	0	.	12/86
Vogtle	05/01/86	05/01/86	0	None	04/87
Beaver Valley 2	12/01/86*	12/01/86*	0	06/86	06/87*
South Texas	09/01/86*	09/01/86*	0		
Total (Potential Offsite Emergency Preparedness Delay)			-- ^{6, 9}		

- * Change from previous report.
- . Not scheduled.

Notes:

¹C = complete; i.e., FEMA Findings have been provided. Where a date is given in parentheses, supplemental information to FEMA Findings previously provided is expected on that date. FEMA Findings on offsite emergency preparedness are not required to issue a license authorizing fuel loading and operation up to 5% of rated power.

²C = complete; i.e., FEMA Findings have been provided. Where a date is given, it is the date by which the FEMA Findings must be provided to meet the proposed Commission Decision date.

³The delay is caused by offsite emergency preparedness issues. This delay is in addition to any delays estimated in the report to the House Appropriations Subcommittee on Energy and Water Development.

⁴C = complete; i.e., a hearing has started.

Table 1 (Continued)

-2-

⁵ Dates are consistent with those reported to the House Appropriations Subcommittee on Energy and Water Development and in the NRC Monthly Licensing Report. For plants for which construction is complete, the dates shown are for full-power licensing. For the other plants, the dates are those by which the NRC needs the information to act on authorization for fuel loading and low-power operations.

⁶ On April 17, 1985, the Licensing Board for emergency planning for Shoreham ruled that, although LILCO's offsite emergency plan is generally adequate, LILCO does not have the legal authority to perform many of the required emergency functions set out in that plan. On August 26, 1985, the Board issued a concluding partial initial decision finding that because of LILCO's inability to implement its offsite emergency response plan and because of the refusal of the state and county to cooperate, a full-power license may not be issued for Shoreham. Appeals of the April and August emergency planning decisions were filed with the Appeal Board by both LILCO and the intervenors. On October 18, 1985, the Appeal Board upheld the Licensing Board's decision that LILCO does not have the legal authority to implement its offsite emergency plan. LILCO has appealed this decision to the Commission. The Commission has decided to review the Appeal Board's October 18, 1985 decision following the Appeal Board's resolution of other emergency planning questions under appeal. On July 3, 1985, a license was issued authorizing operation up to 5% of rated power. Resolution of the offsite emergency planning issue, including the performance of an emergency plan exercise, is required before operation above 5% power. The NRC has requested that FEMA schedule as full an exercise of the LILCO emergency plan as is feasible recognizing that some offsite response roles may be simulated. An exercise was conducted on February 13, 1986. Following the conduct of an exercise, additional delays may occur as a result of a possible hearing of exercise-related issues. On the basis of the above, a realistic forecast of the impact on the licensing process cannot be made at this time.

⁷ The ASLB has deferred hearings at the request of both the applicants and the NRC staff until the applicants can respond to outstanding technical issues on construction and design. The licensee has provided a current construction schedule; however, no Commission decision date has been determined.

⁸ A partial initial decision resolving all but three emergency planning contentions was issued on December 11, 1985. Hearings on the issue of siren effectiveness have been completed and an initial decision is expected by February 1986. Two exercise-related contentions recently admitted by the Licensing Board remain to be resolved.

⁹ FEMA has reviewed drafts of state and local plans that were submitted by New Hampshire and Massachusetts for an informal technical review. FEMA's comments were transmitted to New Hampshire and Massachusetts for their use in preparing a formal submittal of emergency plans. New Hampshire formally submitted plans to FEMA in early December 1985. Massachusetts is actively participating in the planning process; however, FEMA does not know when Massachusetts will formally submit its plans for review. Hearings on the New Hampshire plans are scheduled to start on July 21, 1986. Hearings on the Massachusetts plans will be scheduled following their receipt. Although the length of the hearings cannot yet be projected, it is believed, on the basis of the substantial intervention in the

proceedings, that the hearings will be protracted. Thereafter, the preparation of findings and the issuance of a decision will require several months. An exercise is presently scheduled for February 26, 1986, but may be rescheduled in view of the delayed submittal of plans by Massachusetts. It is likely that hearings will be required on issues related to the exercise. On this basis, the staff believes that resolution of offsite emergency planning issues has the potential to delay issuance of a full power license, although the length of any such delay cannot realistically be forecast at this time.

¹⁰The Board admitted certain contentions, including one relating to emergency preparedness; hearings began in October 1985. A decision is tentatively scheduled for August 1986. *

December 31, 1985

Table 2
Status of Onsite Emergency Preparedness
Operating License Reviews

Facility	States Within 10 Mile EPZ	Onsite Appraisal ¹	Exercise ²	Commission ³ Decision
Shoreham	NY	C	02/13/86* ⁴	.
Watts Bar	TN	C	C	.* ⁵
Comanche Peak	TX	C	C	.
River Bend	LA	C	C	C*
Perry	OH	C	C	02/86
Millstone 3	CT	C	C	C*
Clinton	IL	C*	C*	02/86*
Hope Creek	DE, NJ	C	C	02/86*
Nine Mile 2	NY	02/86*	C	02/86
Harris	NC	C	C	06/86*
Seabrook	NH, MA	C*	02/26/86*	06/86
Braidwood	IL	04/86*	C*	09/86*
Vogtle	GA, SC	02/24/86*	05/01/85	12/86
Beaver Valley 2	PA, WV, OH	.	C	04/87
South Texas	TX	12/86*	.	06/87*

- * Change from previous report to Congress.
- . Not scheduled.

Notes:

- ¹Start date for 2-week onsite Emergency Preparedness Appraisal.
- ²Full-participation exercise of applicant, state, and supporting local government to demonstrate preparedness.
- ³Dates are consistent with those reported to the House Appropriations Subcommittee on Energy and Water Development.
- ⁴Exercise of applicant's onsite and offsite plans.
- ⁵No Commission Decision date has been determined.

PART II

INDEX OF MATERIAL SUPPLIED BY FEMA

- TABLE I - SUMMARY OF PERTINENT PLANS AND PRINCIPAL MILESTONES
(Response to questions 1.a, b, c, d, e, f. and 3.a, b, c, d, e and f.)
- TABLE II - STATUS OF OFFSITE EMERGENCY PLANS AND PREPAREDNESS AROUND SITES THAT NRC IS CLOSELY FOLLOWING TO DETERMINE WHETHER OFFSITE EMERGENCY PREPAREDNESS ISSUES MAY IMPACT THE LICENSING SCHEDULES
(Cause of delays and measures that can and are being taken to reduce delays in receipt of plans which are impacting the licensing process - Response to question 3.g.)
- Table III - SUMMARY OF FEMA STAFF EFFORT ASSIGNED TO THE REP ACTIVITY.
(Response to question 4.)
- TABLE IV - INSTANCES OF FEDERAL AGENCIES PROVIDING LESS THAN FULL SUPPORT OF RAC REVIEWS OF PLANS AND PREPAREDNESS.
(Response to question 5.)
- Table V - INSTANCES OF STATE AND LOCAL GOVERNMENT RELUCTANCE TO SUBMIT PLANS.
(Response to question 6.)
- Table VI - INSTANCES OF STATE AND LOCAL GOVERNMENTS MAKING PLANS CONTINGENT ON FINANCIAL COMMITMENTS OF THE UTILITY.
(Response to question 7.)

PART II
TABLE I

SUMMARY OF PERTINENT PLANS
AND PRINCIPAL MILESTONES
(CONGRESS REPORT)

SECTION	PAGE
DESCRIPTION OF DATA FIELDS	1
STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES	3
STATUS OF OFFSITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES	17
STATUS OF OFFSITE PLANS FOR NUCLEAR POWER SITES NOT YET LICENSED	28
STATUS OF STATE PLANS LISTED IN ORDER OF PROJECTED SITE LICENSING DATE	33

CODING AFTER THE SITE NAME IN THE COLUMN TITLED PLAN/SITE IDENTIFICATION:

- * IDENTIFIES THE STATE AND COUNTY THAT THE SITE IS LOCATED IN - THE LEAD STATE.
- + INDICATES THAT THE SITE IMPACTS MULTIPLE STATES IN THE PLUME EMERGENCY PLANNING ZONE (10 MILES FOR MOST SITES) AND IDENTIFIES THOSE STATES INVOLVED.
- # IDENTIFIES THOSE STATES IMPACTED ONLY BY THE 50 MILE INGESTION EMERGENCY PLANNING ZONE FOR THIS SITE.
- (UC) IDENTIFIES A SITE WITH THE FIRST REACTOR STILL UNDER CONSTRUCTION.
- (U) IDENTIFIES AN OPERATING SITE WITH A REACTOR UNDER CONSTRUCTION.

* AFTER ANY DATE INDICATES THE DATE WAS PROJECTED BUT WAS NOT CONFIRMED.

P AFTER THE FEMA 350.12 HEADQUARTERS APPROVAL DATE INDICATES THE DATE IS AN ARBITRARY 3 MONTH PROJECTION FROM THE FEMA 350.11 REGIONAL EVALUATION DATE.

ANY DATE SUCH AS 8/ 0/86 INDICATES A SPECIFIC DAY HAS NOT BEEN SELECTED.

DEC 1985

STATE lists the standard two letter postal code for the State where the governmental unit listed in the column headed PLAN/SITE IDENTIFICATION is located.

PLAN/SITE IDENTIFICATION lists the State and local governments within the plume and ingestion emergency planning zones (EPZ) for each nuclear power site that require an offsite radiological emergency response (RER) plan. The coding after the site name is explained on the preceding page.

STATE FORMAL 350 SUBMISSION refers to the date of the official site-specific application by the governor, or his designated representative, as defined in 44 CFR 350.7 to the FEMA Regional Director for formal review and approval by FEMA. Preliminary draft offsite RER plans generally already have been provided to the FEMA Regional Assistance Committee (RAC) for review on an informal basis and for use in evaluation of joint exercises. This is certainly the situation for all Nuclear Regulatory Commission (NRC) licensed sites and for all unlicensed sites where a joint exercise has been held or is scheduled to be held prior to the STATE FORMAL 350 SUBMISSION date.

JOINT EXERCISE refers to the date of a full or partial participation exercise or a remedial exercise, as defined in 44 CFR 350.9, in which the licensee and the State and local governments participate, and in which most of the major elements in the plan are exercised. Where more than one exercise has been held, such as at almost all currently operating nuclear power sites, it is the date of the most recent joint exercise of the offsite RER preparedness for that site.

PUBLIC MEETING refers to the date of a pre-announced meeting held in the vicinity of the site, as defined in 44 CFR 350.10. Public meetings conducted after October 28, 1983, will be held following the first joint exercise. The public meeting is designed to inform the populace about the offsite RER plans and preparedness for that site, including the results of the joint exercise.

FEMA 350.11 REGIONAL EVALUATION is the date on which the FEMA Regional Director completes his evaluation of the State and local plans and preparedness around the site in accordance with 44 CFR 350.11 and forwards his evaluation to FEMA Headquarters for review and approval under 44 CFR 350.12. If supplemental information or an addendum to the original submission is required prior to FEMA Headquarters approval under 44 CFR 350.12, the date listed will be the date when the last information was furnished or is projected to be furnished to FEMA Headquarters from the FEMA Region.

FINDING REQUESTED BY NRC is the date by which the NRC requires from FEMA either a Headquarters approval under 44 CFR 350.12 (formal finding and determination) if available, or if not available, an interim finding report. The FINDING REQUESTED BY NRC dates are updated at least monthly in staff negotiations between NRC and FEMA.

FEMA INTERIM FINDING is the date on which FEMA has or intends to provide an interim report to NRC:

- (a) In the case of a site not yet licensed to operate, a status report where offsite RER plans are not yet available.
- (b) In the case of a site not yet licensed to operate but where draft offsite RER plans are available, the report will be limited to an evaluation of the RAC review of the latest available State and local offsite RER plans (or utility developed offsite RER plans if applicable).
- (c) In the case of a site not yet licensed to operate but where draft or final offsite RER plans are available and one or more exercises have been held, the report will include an evaluation of the RAC review of the latest available State and local offsite RER plans (or utility developed offsite RER plans if applicable) and an evaluation of offsite RER preparedness based primarily on the exercise results.
- (d) In the case of a site licensed to operate, the report will be based primarily on the last joint exercise results.

FEMA 350.12 HEADQUARTERS APPROVAL is the date on which FEMA has provided or intends to provide a Headquarters approval under 44 CFR 350.12 (formal finding and determination). Lack of a date in the FEMA 350.12 HEADQUARTERS APPROVAL column for a State Plan followed by a '#' will not delay a FEMA 350.12 Headquarters approval for State and local governments in the plume EPZ. The '#' indicates that the only planning elements required are those related to the ingestion EPZ.

OFFSITE EP ASLB HEARING and REACTOR LICENSED BY NRC columns reflect current information being furnished by NRC in their monthly report to Representative Tom Bevill, Chairman, House Appropriations Subcommittee on Energy and Water Development. The OFFSITE EP ASLB HEARING date is when the Atomic Safety and Licensing Board (ASLB) has projected the start of the hearing on offsite emergency preparedness issues or the hearing started. The REACTOR LICENSED BY NRC date is the projected need date for NRC authorization of fuel loading and licensing for low power operations for the reactor unit under construction or the date licensing was authorized.

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 3

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 550.11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLB HEARING	REACTOR LICENSED BY NRC
AR	STATE PLAN FOR ARKANSAS *	8/ 3/81	4/24/85	3/20/81	6/28/81			1/27/82		
AR	POPE CO PLAN FOR ARKANSAS	8/ 3/81	4/24/85	3/20/81	8/28/81			1/27/82		
AR	JOHNSON CO PLAN FOR ARKANSAS	8/ 3/81	4/24/85	3/16/81	6/28/81			1/27/82		
AR	LOGAN CO PLAN FOR ARKANSAS	6/ 5/81	4/24/85	3/17/81	8/28/81			1/27/82		
AR	VELL CO PLAN FOR ARKANSAS	8/ 3/81	4/24/85	3/19/81	8/28/81			1/27/82		
IA	STATE PLAN FOR DUANE ARNOLD *	6/20/83	10/29/85	11/12/81	6/ 7/86		12/ 6/83	9/ 7/86P		
IA	LINN CO PLAN FOR DUANE ARNOLD	6/20/83	10/29/85	11/12/81	6/ 7/86					
IA	BENTON CO PLAN FOR DUANE ARNOLD	6/20/83	10/29/85	11/12/81	6/ 7/86					
OH	STATE PLAN FOR BEAVER VAL (U) *	6/21/84	6/27/84	8/24/83		3/ 1/86	5/ 1/86			4/ 0/87
OH	COLUMBIANA CO PLAN FOR BEAVER VALLEY (U)	6/21/84	6/27/84	8/24/83						
PA	STATE PLAN FOR BEAVER VAL * + (U)	4/13/85	6/27/84	11/ 2/83		3/ 1/86	3/ 1/86			4/ 0/87
PA	BEAVER CO PLAN FOR BEAVER VALLEY (U)	4/13/85	6/27/84	11/ 2/83						
WV	STATE PLAN FOR BEAVER VAL (U) *	6/30/85	6/27/84	7/27/83		3/ 1/86	3/ 1/86			4/ 0/87
WV	HANCOCK CO PLAN FOR BEAVER VALLEY (U)	6/30/85	6/27/84	7/27/83						
AL	STATE PLAN FOR BELLEFONTE (UC) *									
AL	JACKSON CO PLAN FOR BELLEFONTE (UC)									
GA	STATE PLAN FOR BELLEFONTE (UC) #									
TN	STATE PLAN FOR BELLEFONTE (UC) #									
MI	STATE PLAN FOR BIG ROCK POINT *	2/26/81	5/21/85	12/15/80	9/29/82			5/16/83	6/ 7/82	
MI	CHARLEVOIX CO PLAN FOR BIG ROCK POINT	2/26/81	5/21/85	12/15/80	9/29/82			5/16/83		
MI	EMMET CO PLAN FOR BIG ROCK POINT	2/26/81	5/21/85	12/15/80	9/29/82			5/16/83		
IL	STATE PLAN FOR BRAIDWOOD (UC) *									
IL	CRUNDY CO PLAN FOR BRAIDWOOD (UC)		11/ 6/85							
IL	WILL CO PLAN FOR BRAIDWOOD (UC)		11/ 6/85							
IN	STATE PLAN FOR BRAIDWOOD (UC) #		11/ 6/85*			3/31/86	3/31/86		5/11/86	9/ 0/86
AL	STATE PLAN FOR BROWNS FERRY *	8/30/82	11/15/85	9/ 8/81	6/30/86			9/30/86P		
AL	LIMESTONE CO PLAN FOR BROWNS FERRY	8/30/82	11/15/85	9/ 8/81	6/30/86					
AL	LAWRENCE CO PLAN FOR BROWNS FERRY	8/30/82	11/15/85	9/ 8/81	6/30/86					
AL	MORGAN CO PLAN FOR BROWNS FERRY	8/30/82	11/15/85	9/ 8/81	6/30/86					
AL	LAUDERDALE CO PLAN FOR BROWNS FERRY	8/30/82	11/15/85	9/ 8/81	6/30/86			9/30/86		
TN	STATE PLAN FOR BROWNS FERRY #	3/28/82			5/ 9/83					
NC	STATE PLAN FOR BRUNSWICK *	7/15/81	7/10/85	8/20/81	11/13/81		3/30/82	3/17/82		
NC	BRUNSWICK CO PLAN FOR BRUNSWICK	7/15/81	7/10/85	8/20/81	11/13/81			3/17/82		

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 4

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLB HEARING	REACTOR LICENSED BY NRC
NC	HEM HANOVER CO PLAN FOR BRUNSWICK	7/15/81	7/10/85	8/20/81	11/13/81			3/17/82		
SC	STATE PLAN FOR BRUNSWICK *									
IL	STATE PLAN FOR BYRON (UC) *	3/28/84	6/11/85	12/ 7/83	6/13/84	1/ 1/84	2/ 1/94	9/13/84	3/ 0/83	2/14/85
IL	OGLE CO PLAN FOR BYRON (UC)	3/28/84	6/11/85	12/ 7/83	6/13/84			9/13/84		
WI	STATE PLAN FOR BYRON (UC) *									
MO	STATE PLAN FOR CALLAWAY (UC) *	5/23/83	6/ 5/85	7/25/84	8/31/84	9/14/84		7/ 9/85	9/13/83	6/11/84
MO	CALLAWAY CO PLAN FOR CALLAWAY (UC)	5/23/83	6/ 5/85	7/25/84	8/31/84			7/ 9/85		
MO	MONTGOMERY CO PLAN FOR CALLAWAY (UC)	5/23/83	6/ 5/85	7/25/84	8/31/84			7/ 9/85		
MO	CASLOMADE CO PLAN FOR CALLAWAY (UC)	5/23/83	6/ 5/85	7/25/84	8/31/84			7/ 9/85		
MO	OSAGE CO PLAN FOR CALLAWAY (UC)	5/23/83	6/ 5/85	7/25/84	8/31/84			7/ 9/85		
DC	STATE PLAN FOR CALVERT CLIFFS *									
MD	STATE PLAN FOR CALVERT CLIFFS *	5/26/82	9/10/85	5/25/82	4/30/85		1/ 6/84	6/ 8/85		
MD	CALVERT CO PLAN FOR CALVERT CLIFFS	5/26/82	9/10/85	5/25/82	4/30/85			8/ 8/85		
MD	ST MARYS CO PLAN FOR CALVERT CLIFFS	5/26/82	9/10/85	5/25/82	4/30/85			8/ 8/85		
MD	DORCHESTER CO PLAN FOR CALVERT CLIFFS	5/26/82	9/10/85	5/25/82	4/30/85			8/ 8/85		
VA	STATE PLAN FOR CALVERT CLIFFS *									
NC	STATE PLAN FOR CATAWBA (UC) *	9/ 5/84	2/15/84	2/17/84	11/20/84	7/15/84	7/30/84	10/ 6/85	5/ 1/84	1/17/85
NC	MECKLENBERG CO PLAN FOR CATAWBA (UC)	9/ 5/84	2/15/84	2/17/84	11/20/84			10/ 6/85		
NC	GASTON CO PLAN FOR CATAWBA (UC)	9/ 5/84	2/15/84	2/17/84	11/20/84			10/ 6/85		
SC	STATE PLAN FOR CATAWBA (UC) *	8/31/84	2/15/84	2/17/84	11/20/84	7/15/84	7/30/84	10/ 6/85	5/ 1/84	1/17/85
SC	YORK CO PLAN FOR CATAWBA (UC)	8/31/84	2/15/84	2/17/84	11/20/84			10/ 6/85		
NC	STATE PLAN FOR CHEROKEE (UC) *									
SC	STATE PLAN FOR CHEROKEE (UC) *									
SC	CHEROKEE CO PLAN FOR CHEROKEE (UC)									
SC	YORK CO PLAN FOR CHEROKEE (UC)									
IL	STATE PLAN FOR CLINTON (UC) *									
IL	DEVITT CO PLAN FOR CLINTON (UC)	12/ 4/85				4/30/86			1./ 0/85	2/ 6/86
IL	NAPCON CO PLAN FOR CLINTON (UC)	12/ 4/85								
IL	MCLEAN CO PLAN FOR CLINTON (UC)	12/ 4/85								
IL	PLATT CO PLAN FOR CLINTON (UC)	12/ 4/85								
TX	STATE PLAN FOR COMANCHE P. (UC) *	6/17/82	11/14/84	1/24/84	2/ 5/85	12/15/84	11/29/84	7/15/85	12/ 2/81	6/ 6/87
TX	HOOD CO PLAN FOR COMANCHE PEAK (UC)	6/17/82	11/14/84	1/24/84	2/ 5/85			7/15/85		
TX	SOMERVELL CO PLAN FOR COMANCHE PEAK (UC)	6/17/82	11/14/84	1/24/84	2/ 5/85			7/15/85		

STATE OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

STATE	PLAN/SITE IDENTIFICATION	STATE FOUNAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEDERAL 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY HRC	FEDERAL 350.12 INTERIM FINDING	FEDERAL 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLB HEARING	REACTOR LICENSED BY HRC
FL	LEVY CO PLAN FOR CRYSTAL RIVER	8/26/83	4/25/84	3/29/82	11/15/82			2/15/84		
HI	STATE PLAN FOR DAVIS BESSE #									
OH	STATE PLAN FOR DAVIS BESSE #	2/25/81	2/13/84	11/ 7/80	1/ 0/86*		3/30/82	4/ 0/86P		
OH	OTAWA CO PLAN FOR DAVIS BESSE	2/25/81	3/13/84	11/ 7/80	1/ 0/86*					
OH	LUCAS CO PLAN FOR DAVIS BESSE		3/13/84		1/ 0/86*					
CA	STATE PLAN FOR DIABLO CAN (U) *	11/19/85	10/30/85	12/17/81	7/ 0/86	7/15/84	7/11/84	10/ 0/86P	1/16/82	8/26/85
CA	SAN LUIS OBISPO PLAN FOR DIABLO CANYON (U)	11/19/85	10/30/85	12/17/81	7/ 0/86					
IL	STATE PLAN FOR DRESDEN *									
IL	GRUNDY CO PLAN FOR DRESDEN	3/31/81	4/23/85	10/30/80	3/31/82		2/ 6/84	10/14/82		
IL	KENDALL CO PLAN FOR DRESDEN	3/31/81	4/23/85	10/30/80	3/31/82			10/14/82		
IL	WILL CO PLAN FOR DRESDEN	3/31/81	4/23/85	10/30/80	3/31/82			10/14/82		
IN	STATE PLAN FOR DRESDEN *									
AL	STATE PLAN FOR FARLEY *									
AL	HOUSTON CO PLAN FOR FARLEY	11/10/80	11/26/84	11/19/80	1/26/81			3/11/81		3/31/81
AL	HENRY CO PLAN FOR FARLEY	11/10/80	11/26/84	11/19/80	1/23/81			3/11/81		
FL	STATE PLAN FOR FARLEY #									
GA	STATE PLAN FOR FARLEY +	6/ 9/80	11/28/84	11/13/80	1/13/81		3/11/81	5/ 5/81		3/31/81
GA	EARLY CO PLAN FOR FARLEY	8/ 9/80	11/28/84	11/13/80	1/13/81			5/ 5/81		
MI	STATE PLAN FOR FERM1 (UC) *									
MI	HONOLUE CO PLAN FOR FERM1 (UC)	3/22/82	6/26/84	2/ 3/82		5/15/85	5/ 3/85		3/31/82	7/15/85
MI	WAYNE CO PLAN FOR FERM1 (UC)	5/22/82	6/26/84	2/ 3/82						
MI	BROWNSTOWN TNSHP PLAN FOR FERM1 (UC)	3/22/82	5/23/84	2/ 3/82						
OH	STATE PLAN FOR FERM1 (UC) #									
NY	STATE PLAN FOR FITZPATRICK *	7/22/81	10/20/85	11/ 4/81	8/16/84		1/23/84	2/ 1/85		
NY	OSWEGO CO PLAN FOR FITZPATRICK	7/22/81	10/20/85	11/ 4/81	8/16/84			2/ 1/85		
IA	STATE PLAN FOR FORT CALHOUN +									
IA	HARRISON CO PLAN FOR FORT CALHOUN	9/ 9/83	7/24/85	8/ 5/81	9/15/85			6/ 0/86		
IA	POTTAWAMI CO PLAN FOR FORT CALHOUN	9/ 9/83	7/24/85	8/ 5/81	9/15/85					
NE	STATE PLAN FOR FORT CALHOUN *	4/15/82	7/24/85	8/ 4/81	6/29/84			12/ 3/84		
NE	WASHINGTON CO PLAN FOR FORT CALHOUN	4/15/82	7/24/85	8/ 4/81	6/29/84			12/ 3/84		
CO	STATE PLAN FOR FT ST VRAIN *	6/12/80	6/13/85	6/13/80	5/ 1/81			1/29/82		
CO	WELD CO PLAN FOR FT ST VRAIN	6/12/80	6/18/85	6/13/80	5/ 1/81			1/29/82		

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 7

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEMA 350.12 INTERIM HEADQUARTERS FINDING APPROVAL	OFFSITE EP ASLS HEARING	REACTOR LICENSED BY NRC
NY	STATE PLAN FOR GINNA *	8/20/81	9/26/85	5/ 5/82	6/17/85		5/26/82	3/17/86	
NY	WAYNE CO PLAN FOR GINNA	8/20/81	9/26/85	5/ 5/82	6/17/85				
NY	MONROE CO PLAN FOR GINNA	8/20/81	9/26/85	5/ 5/82	6/17/85				
LA	STATE PLAN FOR GRAND GULF (U) *	9/ 3/81	12/ 4/85	10/27/81	6/30/82	11/17/82	12/17/82	6/29/83	7/31/84
LA	TENAS PLAN FOR GRAND GULF (U)	9/ 3/81	12/ 4/85	10/27/81	6/30/82			6/29/83	
MS	STATE PLAN FOR GRAND GULF (U) *	5/22/81	12/ 4/85	11/ 3/81	4/ 5/82	11/17/82	12/17/82	6/29/83	7/31/84
MS	CLAIBORNE CO PLAN FOR GRAND GULF (U)	5/22/81	12/ 4/85	11/ 3/81	4/ 5/82			6/29/83	
NC	STATE PLAN FOR HARRIS (UC) *	3/ 0/86	5/17/85	5/10/85	6/ 0/86	7/15/85	7/15/85	9/ 0/86P	6/ 0/86
NC	WAKE CO PLAN FOR HARRIS (UC)	3/ 0/86	5/17/85	5/19/85	6/ 0/86				
NC	CHATHAM CO PLAN FOR HARRIS (UC)	3/ 0/86	5/17/85	5/19/85	6/ 0/86				
NC	HARNETT CO PLAN FOR HARRIS (UC)	3/ 0/86	5/17/85	5/19/85	6/ 0/86				
NC	LEE CO PLAN FOR HARRIS (UC)	3/ 0/86	5/17/85	5/19/85	6/ 0/86				
GA	STATE PLAN FOR HATCH *	6/ 9/80	8/ 8/85	10/23/81	1/13/81		1/24/84	5/ 5/81	
GA	APPLING CO PLAN FOR HATCH	6/ 9/80	8/ 8/85	10/23/81	1/13/81			5/ 5/81	
GA	TOURBS CO PLAN FOR HATCH	6/ 9/80	8/ 8/85	10/23/81	1/13/81			5/ 5/81	
GA	JEFF DAVIS CO PLAN FOR HATCH	6/ 9/80	8/ 8/85	10/23/81	1/13/81			5/ 5/81	
GA	TATNALL CO PLAN FOR HATCH	6/ 9/80	8/ 8/85	10/23/81	1/13/81			5/ 5/81	
DE	STATE PLAN FOR HOPE CREEK (UC) *					1/15/86	1/15/86		2/ 0/86
DE	NEW CASTLE CO PLAN FOR HOPE CREEK (UC) *	10/29/85	10/29/85						
DE	KENT CO PLAN FOR HOPE CREEK (UC) *	10/29/85	10/29/85						
MD	STATE PLAN FOR HOPE CREEK (UC) *								
NJ	STATE PLAN FOR HOPE CREEK (UC) *	10/29/85	10/29/85			1/15/86	1/15/86		2/ 0/86
NJ	SALEM CO PLAN FOR HOPE CREEK (UC) *	10/29/85	10/29/85						
NJ	CUMBERLAND CO PLAN FOR HOPE CREEK (UC) *	10/29/85	10/29/85						
PA	STATE PLAN FOR HOPE CREEK (UC) *								
CT	STATE PLAN FOR INDIAN POINT *								
NY	STATE PLAN FOR INDIAN POINT *	8/18/81	11/28/84	7/26/82	3/ 0/86				
NY	WESTCHESTER CO PLAN FOR INDIAN POINT	8/18/81	11/28/84	7/26/82	3/ 0/86		9/29/83	6/ 0/86P	5/22/82
NY	ROCKLAND CO PLAN FOR INDIAN POINT	9/18/81	11/28/84	7/27/82	3/ 0/86				
NY	ORANGE CO PLAN FOR INDIAN POINT	9/18/81	11/28/84	7/27/82	3/ 0/86				
NY	PUTNAM CO PLAN FOR INDIAN POINT	9/18/81	11/28/84	7/27/82	3/ 0/86				
PA	STATE PLAN FOR INDIAN POINT *								
WI	STATE PLAN FOR KEWAUNEE *	4/ 6/81	11/ 1/83	1/22/81	8/30/84		1/30/84	6/14/85	
WI	KEWAUNEE CO PLAN FOR KEWAUNEE	4/ 6/81	11/ 1/83	1/22/81	8/30/84			6/14/85	
WI	MANITOWOC CO PLAN FOR KEWAUNEE	4/ 6/81	11/ 1/83	1/22/81	8/30/84			6/14/85	

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 6

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEHA 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLB HEARING	REACTOR LICENSED BY NRC
IA	STATE PLAN FOR LA CROSSE *									
IA	ALLAMAKEE PLAN FOR LA CROSSE									
MN	STATE PLAN FOR LA CROSSE *	2/15/83	6/19/84	10/22/81	3/14/85		5/10/82	8/13/85		
MN	HOUSTON CO PLAN FOR LA CROSSE	2/15/83	6/19/84	10/22/81	3/14/85			8/13/85		
WI	STATE PLAN FOR LA CROSSE *	4/ 6/81	6/19/84	11/10/81	8/30/84		5/26/82	5/16/85		
WI	VERNON CO PLAN FOR LA CROSSE	4/ 6/81	6/19/84	11/10/81	8/30/84			5/10/85		
IL	STATE PLAN FOR LASALLE *	3/31/81	10/10/84	12/ 5/80	2/18/82	11/30/81	1/ 6/84	6/ 4/82		4/17/82
IL	LASALLE CO PLAN FOR LASALLE	3/31/81	10/10/84	12/ 5/80	2/18/82			6/ 4/82		
IL	GRUNDY CO PLAN FOR LASALLE	3/31/81	10/10/84	12/ 5/80	2/18/82			6/ 4/82		
IN	STATE PLAN FOR LASALLE #									
DE	STATE PLAN FOR LIMERICK (UC) #									
MD	STATE PLAN FOR LIMERICK (UC) #									
N	STATE PLAN FOR LIMERICK (UC) #									
PA	STATE PLAN FOR LIMERICK (UC) *		4/22/85			5/17/85	5/31/85		11/19/84	6/ 6/85
PA	MONTGOMERY CO PLAN FOR LIMERICK (UC)		4/22/85							
PA	BERKS CO PLAN FOR LIMERICK (UC)		4/22/85							
PA	CHESTER CO PLAN FOR LIMERICK (UC)		4/22/85							
MA	STATE PLAN FOR MAINE YANKEE #									
ME	STATE PLAN FOR MAINE YANKEE *	6/18/81	6/22/85	10/ 7/81			8/11/83			
ME	ARROWSIC PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	GEORGETOWN PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	PHIPPSBURG PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	WEST BATH PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	BATH PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	BOWDOINHAM PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	WOLNICH PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	BRUNSWICK PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	ALNA PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	BOOTHBAY PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	BOOTHBAY HARBOR PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	BRISTOL PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	DANABISCOTTA PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	DRESDEN PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	EDGECOMB PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	NEW CASTLE PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	SOUTH BRISTOL PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	SOUTHPORT PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	WESTFORT PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	WISCASSET PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
NH	STATE PLAN FOR MAINE YANKEE #									
NC	STATE PLAN FOR MCQUIRE *	11/ 3/80	10/ 9/85	12/ 4/80	3/20/81	3/17/81	3/17/81	6/ 4/81		3/ 3/83

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 9

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 550 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FHA 550.11 REGIONAL EVALUATION	FINDING REQUESTED BY REC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLB HEARING	REACTOR LICENSED BY REC
NC	HECKLERBERG CO PLAN FOR MCQUIRE	11/ 2/80	10/ 9/85	12/ 4/80	3/20/81			5/ 4/81		
NC	LINCOLN CO PLAN FOR MCQUIRE	11/ 2/80	10/ 9/85	12/ 4/80	3/20/81			6/ 4/81		
NC	GASTON CO PLAN FOR MCQUIRE	11/ 3/80	10/ 9/85	12/ 4/80	3/20/81			6/ 4/81		
NC	KREDELL CO PLAN FOR MCQUIRE	11/ 3/80	10/ 9/85	12/ 4/80	3/20/81			6/ 4/81		
NC	CATAMBA CO PLAN FOR MCQUIRE	11/ 3/80	10/ 9/85	12/ 4/80	3/20/81			6/ 4/81		
SC	STATE PLAN FOR MCQUIRE *									
HI	STATE PLAN FOR MIDLAND (UC) *									
MI	MIDLAND CO PLAN FOR MIDLAND (UC)									
MI	BAY CO PLAN FOR MIDLAND (UC)									
MI	SAGINAW CO PLAN FOR MIDLAND (UC)									
CT	STATE PLAN FOR MILLSTONE *									1/31/86
CT	NEW LONDON PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84			10/ 9/84		
CT	WATERFORD PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84			10/ 9/84		
CT	EAST LYME PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84			10/ 9/84		
CT	OLD LYME PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84			10/ 9/84		
CT	LYME PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84			10/ 9/84		
CT	SALEN PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84			10/ 9/84		
CT	MONTVILLE PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84			10/ 9/84		
CT	LEDYARD PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84			10/ 9/84		
CT	GROTON PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84			10/ 9/84		
CT	OLD SAYBROOK PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84			10/ 9/84		
CT	STONINGTON PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84			10/ 9/84		
NY	STATE PLAN FOR MILLSTONE (U) *									
RI	STATE PLAN FOR MILLSTONE (U) *									
MN	STATE PLAN FOR MONTICELLO *	2/15/83	10/ 9/85	1/ 8/81	3/20/85			5/10/85		
MN	WRIGHT CO PLAN FOR MONTICELLO	2/15/83	10/ 9/85	1/ 8/81	3/20/85			5/10/85		
MN	SHERBURNE CO PLAN FOR MONTICELLO	2/15/83	10/ 9/85	1/ 8/81	3/20/85			5/10/85		
NY	STATE PLAN FOR NINE MILE PT (U) *	7/22/81	11/20/85	11/ 4/81	9/26/84			2/ 1/85		2/ 0/86*
NY	OSWEGO CO PLAN FOR NINE MILE PT (U)	7/22/81	11/20/85	11/ 4/81	9/26/84			2/ 1/85		
MD	STATE PLAN FOR NORTH ANNA *									
VA	STATE PLAN FOR NORTH ANNA *	5/11/81	11/15/84	7/16/81	9/15/81	5/ 9/80	1/ 9/84	2/23/83		
VA	LOUISA CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/16/81	9/15/81			2/23/83		
VA	SPOYSYLVANIA CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/16/81	9/15/81			2/23/83		
VA	HANOVER CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/16/81	9/15/81			2/23/83		
VA	CAROLINE CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/16/81	9/15/81			2/23/83		
VA	ORANGE CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/16/81	9/15/81			2/23/83		
GA	STATE PLAN FOR OCONEE *									
NC	STATE PLAN FOR OCONEE *									
SC	STATE PLAN FOR OCONEE *	5/ 7/82	6/19/85	3/ 3/82	5/26/82			2/23/83		

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 10

REACTOR
LICENSED
BY NRC

OFFSITE
EP ASLB
HEARING

FEMA 350.12
HEADQUARTERS
APPROVAL

FEMA
INTERIM
FINDING

FINDING
REQUESTED
BY NRC

FEMA 350.11
REGIONAL
EVALUATION

PUBLIC
MEETING

JOINT
EXERCISE

STATE
FORMAL 350
SUBMISSION

STATE PLAN/SITE IDENTIFICATION

SC OCONEE CO PLAN FOR OCONEE
SC PICKENS CO PLAN FOR OCONEE

2/23/83
2/23/83

5/ 7/82
5/ 7/82

6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85

NJ STATE PLAN FOR OYSTER CREEK #
NJ OCEAN CO PLAN FOR OYSTER CREEK
NJ BARNEGAT LT BORO PLAN FOR OYSTER CREEK

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

NJ BARNEGAT TOWNSHIP PLAN FOR OYSTER CREEK
NJ BEACHWOOD BORO PLAN FOR OYSTER CREEK
NJ BERKELEY TOWNSHIP PLAN FOR OYSTER CREEK

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

NJ DOVER TOWNSHIP PLAN FOR OYSTER CREEK
NJ HARV CEDARS BORO PLAN FOR OYSTER CREEK
NJ ISLAND HEIGHTS PLAN FOR OYSTER CREEK

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

NJ LACEY TOWNSHIP PLAN FOR OYSTER CREEK
NJ L BEACH TOWNSHIP PLAN FOR OYSTER CREEK
NJ OCEANGATE BORO PLAN FOR OYSTER CREEK

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

NJ OCEAN TOWNSHIP PLAN FOR OYSTER CREEK
NJ PINE BEACH BORO PLAN FOR OYSTER CREEK
NJ SEASIDE HTGS BORO PLAN FOR OYSTER CREEK

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

NJ SEASIDE PARK BORO PLAN FOR OYSTER CREEK
NJ SHIP BOTTOM BORO PLAN FOR OYSTER CREEK
NJ STAFFORD TOWNSHIP PLAN FOR OYSTER CREEK

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

NJ SUNF CITY BORO PLAN FOR OYSTER CREEK
NJ BEACH HAVEN BORO PLAN FOR OYSTER CREEK
NJ MANCHESTER TOWNSHIP PLAN FOR OYSTER CREEK

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

NJ SO TONS RVR BORO PLAN FOR OYSTER CREEK
NY STATE PLAN FOR OYSTER CREEK #
PA STATE PLAN FOR OYSTER CREEK #

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

6/ 4/85
6/ 4/85
6/ 4/85

IN STATE PLAN FOR PALISADES #

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 11

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350-11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLE HEARING	REACTOR LICENSED BY NRC
MI	STATE PLAN FOR PALISADES *	2/26/81	8/20/85	12/10/80	2/13/82		9/18/81	7/ 2/82		
MI	VAN BUREN CO PLAN FOR PALISADES	2/26/81	8/20/85	12/10/80	2/13/82			7/ 2/82		
MI	ALLEGAN CO PLAN FOR PALISADES	2/26/81	8/20/85	12/10/80	2/13/82			7/ 2/82		
MI	BERRIEN CO PLAN FOR PALISADES	2/26/81	8/20/85	12/10/80	2/13/82			7/ 2/82		
AZ	STATE PLAN FOR PALO VERDE (UC) *	7/24/84	10/ 2/85	5/16/83	4/13/85	3/15/85	3/15/85	9/25/85	5/16/82	12/ 9/85
AZ	MARICOPA CO PLAN FOR PALO VERDE (UC)	7/24/84	10/ 2/85	5/16/83	4/13/85			9/25/85		
DE	STATE PLAN FOR PEACH BOTTOM *									
MD	STATE PLAN FOR PEACH BOTTOM *									
MD	CECIL CO PLAN FOR PEACH BOTTOM	10/17/84	10/17/84	4/18/85			1/10/84			
MD	HARFORD CO PLAN FOR PEACH BOTTOM	10/17/84	10/17/84	4/18/85						
NJ	STATE PLAN FOR PEACH BOTTOM *									
PA	STATE PLAN FOR PEACH BOTTOM *	10/17/84	10/17/84	5/ 9/85			1/10/84			
PA	LANCASTER CO PLAN FOR PEACH BOTTOM	10/17/84	10/17/84	5/ 9/85						
PA	YORK CO PLAN FOR PEACH BOTTOM	10/17/84	10/17/84	5/ 9/85						
PA	CHESTER CO PLAN FOR PEACH BOTTOM	10/17/84	10/17/84	5/ 9/85						
OH	STATE PLAN FOR PERRY (UC) *									
OH	LAKE CO PLAN FOR PERRY (UC)	11/28/84	11/28/84			1/ 1/84	3/ 1/84		4/12/85	1/ 0/86
OH	GEauga CO PLAN FOR PERRY (UC)	11/23/84	11/23/84							
OH	ASHTABULA CO PLAN FOR PERRY (UC)	11/23/84	11/23/84							
PA	STATE PLAN FOR PERRY (UC) *									
MA	STATE PLAN FOR PILGRIM *	6/16/81	9/ 5/85	6/ 3/82			11/29/83			
MA	CARVER PLAN FOR PILGRIM	6/16/81	9/ 5/85	6/ 3/82						
MA	DUXBURY PLAN FOR PILGRIM	6/16/81	9/ 5/85	6/ 3/82						
MA	KINGSBURY PLAN FOR PILGRIM	6/16/81	9/ 5/85	6/ 3/82						
MA	MARSHFIELD PLAN FOR PILGRIM	6/16/81	9/ 5/85	6/ 3/82						
MA	PLYMOUTH PLAN FOR PILGRIM	6/16/81	9/ 5/85	6/ 3/82						
RI	STATE PLAN FOR PILGRIM *									
WI	STATE PLAN FOR POINT BEACH *	4/ 6/81	9/11/84	1/22/81	8/30/84			6/14/85		
WI	MANITOWOC CO PLAN FOR POINT BEACH	4/ 6/81	9/11/84	1/22/81	8/30/84			6/14/85		
WI	Kewaunee CO PLAN FOR POINT BEACH	4/ 6/81	9/11/84	1/22/81	8/30/84			6/14/85		
MN	STATE PLAN FOR PRAIRIE ISLAND *	2/15/83	3/13/84	10/15/80	8/12/85		5/26/82	9/24/85		
MN	DAKOTA CO PLAN FOR PRAIRIE ISLAND	2/15/83	3/13/84	10/15/80	8/12/85			9/24/85		
MN	GOUGH CO PLAN FOR PRAIRIE ISLAND	2/15/83	3/13/84	10/15/80	8/12/85			9/24/85		
WI	STATE PLAN FOR PRAIRIE ISLAND *	4/ 6/81	3/13/84	10/16/80	9/20/84		5/26/82	5/16/85		
WI	PIERCE CO PLAN FOR PRAIRIE ISLAND	4/ 6/81	3/13/84	10/16/80	9/20/84			5/16/85		
IA	STATE PLAN FOR QUAD CITIES *	6/20/81	8/27/85	6/17/81	3/30/86		9/ 2/83	6/30/86P		

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

STATE	PLAN/SITE IDENTIFICATION	STATE FEDERAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FLIA 350 11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEHA INTERIM FINDING	FEHA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLB HEARING	REACTOR LICENSED BY NRC
IA	CLINTON CO PLAN FOR QUAD CITIES	8/20/81	9/27/85	6/17/81	3/30/86					
IA	SCOTT CO PLAN FOR QUAD CITIES	9/20/81	9/27/85	6/17/81	3/30/86					
IL	STATE PLAN FOR QUAD CITIES *	1/ 3/83	8/27/85	6/17/81	10/25/83	9/ 2/83	3/ 2/84			
IL	ROCK ISLAND CO PLAN FOR QUAD CITIES	1/ 3/83	8/27/85	6/17/81	10/25/83		3/ 2/84			
IL	WHITESIDE CO PLAN FOR QUAD CITIES	1/ 3/83	8/27/85	6/17/81	10/25/83		3/ 2/84			
CA	STATE PLAN FOR RANCHO SECO *	10/ 0/86	9/12/84	9/16/81	1/ 0/87	3/29/84	4/ 0/87P			
CA	SACRAMENTO CO PLAN FOR RANCHO SECO	10/ 0/86	9/12/84	9/16/81	1/ 0/87					
CA	AFADOR CO PLAN FOR RANCHO SECO	10/ 0/86	9/12/84	9/16/81	1/ 0/87					
CA	SAN JOAQUIN CO PLAN FOR RANCHO SECO	10/ 0/86	9/12/84	9/16/81	1/ 0/87					
LA	STATE PLAN FOR RIVER BEND (UC) *	12/22/83	1/16/85	1/21/85	7/12/85	6/30/85	7/ 5/85	10/17/85		11/20/85
LA	WEST FELICIANA PLAN FOR RIVER BEND (UC)	12/22/83	1/16/85	1/21/85	7/12/85			10/17/85		
LA	EAST FELICIANA PLAN FOR RIVER BEND (UC)	12/22/83	1/16/85	1/21/85	7/12/85			10/17/85		
LA	POINTE COUPE PLAN FOR RIVER BEND (UC)	12/22/83	1/16/85	1/21/85	7/12/85			10/17/85		
LA	EAST BATON ROUGE PLAN FOR RIVER BEND (UC)	12/22/83	1/16/85	1/21/85	7/12/85			10/17/85		
LA	WEST BATON ROUGE PLAN FOR RIVER BEND (UC)	12/22/83	1/16/85	1/21/85	7/12/85			10/17/85		
MS	STATE PLAN FOR RIVER BEND (UC) *									
NC	STATE PLAN FOR ROBINSON *									
SC	STATE PLAN FOR ROBINSON *	3/ 3/81	10/22/85	3/10/81	7/24/81			12/29/81		
SC	DARLINGTON CO PLAN FOR ROBINSON	3/ 3/81	10/22/85	3/10/81	7/24/81			12/29/81		
SC	CHESTERFIELD CO PLAN FOR ROBINSON	3/ 3/81	10/22/85	3/10/81	7/24/81			12/29/81		
SC	LEE CO PLAN FOR ROBINSON	3/ 3/81	10/22/85	3/10/81	7/24/81			12/29/81		
FL	STATE PLAN FOR ST LUCIE *	8/26/83	3/26/85	2/10/82	11/15/83	5/30/92	11/ 1/82	2/15/84		6/30/83
FL	ST LUCIE CO PLAN FOR ST LUCIE	8/26/83	3/26/85	2/10/82	11/15/83			2/15/84		
FL	MARTIN CO PLAN FOR ST LUCIE	8/26/83	3/26/85	2/10/82	11/15/83			2/15/84		
DE	STATE PLAN FOR SALEM *	1/ 4/82	10/29/85	5/27/81		4/28/81	4/24/81			4/28/81
DE	NEW CASTLE CO PLAN FOR SALEM	1/ 4/82	10/29/85	5/27/81						
DE	KENT CO PLAN FOR SALEM	1/ 4/82	10/29/85	5/27/81						
ND	STATE PLAN FOR SALEM *									
NJ	STATE PLAN FOR SALEM *	2/18/82	10/ 1/85	4/29/81						
NJ	SALEN CO PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
NJ	CUMBERLAND CO PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
NJ	ELLSBORO PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
NJ	LWR ALLOW TOWNSHIP PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
NJ	MANNING TOWNSHIP PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
NJ	PENNSVILLE TOWNSHIP PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
NJ	QUINTON TOWNSHIP PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 13

STATE	PLAN/SITE IDENTIFICATION	STATE FEDERAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEDERAL 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY HRC	FEDERAL INTERIM FINDING	FEDERAL 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLB HEARING	REACTOR LICENSED BY HRC
NJ	SALEM CITY PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
NJ	GREENWICH TOWNSHIP PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
NJ	STONE CREEK PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
PA	STATE PLAN FOR SALEM #									
CA	STATE PLAN FOR SAN ONOFRE *	11/19/85	8/ 7/85	5/18/81	7/ 0/86	11/20/81	12/ 1/81	10/ 0/86P	8/25/81	7/19/82
CA	ORANGE CO PLAN FOR SAN ONOFRE	11/19/85	8/ 7/85	5/18/81	7/ 0/86					
CA	SAN DIEGO CO PLAN FOR SAN ONOFRE	11/19/85	8/ 7/85	5/18/81	7/ 0/86					
CA	SAN JUAN CAPISTO PLAN FOR SAN ONOFRE	11/19/85	8/ 7/85	5/18/81	7/ 0/86					
CA	CAMP PENDLETON PLAN FOR SAN ONOFRE	11/19/85	8/ 7/85	5/18/81	7/ 0/86					
CA	SAN CLEMENTE PLAN FOR SAN ONOFRE	11/19/85	8/ 7/85	5/18/81	7/ 0/86					
MA	STATE PLAN FOR SEABROOK (UC) *		2/26/86	2/28/86	7/ 0/86	3/15/86	3/15/86	10/ 0/86P	5/ 0/86	3/ 0/86
MA	ESSEX CO PLAN FOR SEABROOK (UC)		2/26/86	2/28/86	7/ 0/86					
MA	AMESBURY PLAN FOR SEABROOK (UC)		2/26/86	2/28/86	7/ 0/86					
MA	NEPRINAC PLAN FOR SEABROOK (UC)		2/26/86	2/28/86	7/ 0/86					
MA	NEEDSBURY PLAN FOR SEABROOK (UC)		2/26/86	2/28/86	7/ 0/86					
MA	NEWBURYPORT PLAN FOR SEABROOK (UC)		2/26/86	2/28/86	7/ 0/86					
MA	HAVERHILL PLAN FOR SEABROOK (UC)		2/26/86	2/28/86	7/ 0/86					
MA	SALISBURY PLAN FOR SEABROOK (UC)		2/26/86	2/28/86	7/ 0/86					
MA	WEST NEWBURY PLAN FOR SEABROOK (UC)		2/26/86	2/28/86	7/ 0/86					
NE	STATE PLAN FOR SEABROOK (UC) *									
NH	STATE PLAN FOR SEABROOK (UC) *	12/10/85	2/26/86	2/27/86	7/ 0/86	3/15/86	3/15/86	10/ 0/86P	7/21/86	6/ 0/86
NH	ROCKINGHAM CO PLAN FOR SEABROOK (UC) *	12/10/85	2/26/86	2/27/86	7/ 0/86					
NH	E. KENSINGTON PLAN FOR SEABROOK (UC)	12/10/85	2/26/86	2/27/86	7/ 0/86					
NH	EXETER PLAN FOR SEABROOK (UC)	12/10/85	2/26/86	2/27/86	7/ 0/86					
NH	GREENLAND PLAN FOR SEABROOK (UC)	12/10/85	2/26/86	2/27/86	7/ 0/86					
NH	HAMPTON PLAN FOR SEABROOK (UC)	12/10/85	2/26/86	2/27/86	7/ 0/86					
NH	HAMPTON FALLS PLAN FOR SEABROOK (UC)	12/10/85	2/26/86	2/27/86	7/ 0/86					
NH	KENSINGTON PLAN FOR SEABROOK (UC)	12/10/85	2/26/86	2/27/86	7/ 0/86					
NH	KINSTON PLAN FOR SEABROOK (UC)	12/10/85	2/26/86	2/27/86	7/ 0/86					
NH	NEWTON PLAN FOR SEABROOK (UC)	12/10/85	2/26/86	2/27/86	7/ 0/86					
NH	NORTH HAMPTON PLAN FOR SEABROOK (UC)	12/10/85	2/26/86	2/27/86	7/ 0/86					
NH	PORTSMOUTH PLAN FOR SEABROOK (UC)	12/10/85	2/26/86	2/27/86	7/ 0/86					
NH	RYE PLAN FOR SEABROOK (UC)	12/10/85	2/26/86	2/27/86	7/ 0/86					
NH	SEABROOK PLAN FOR SEABROOK (UC)	12/10/85	2/26/86	2/27/86	7/ 0/86					
NH	STRATHAM PLAN FOR SEABROOK (UC)	12/10/85	2/26/86	2/27/86	7/ 0/86					
NH	BRENTWOOD PLAN FOR SEABROOK (UC)	12/10/85	2/26/86	2/27/86	7/ 0/86					
NH	SOUTH HAMPTON PLAN FOR SEABROOK (UC)	12/10/85	2/26/86	2/27/86	7/ 0/86					
AL	STATE PLAN FOR SEQUOYAH #	8/ 1/81								
GA	STATE PLAN FOR SEQUOYAH #									
TN	STATE PLAN FOR SEQUOYAH *	6/20/80	2/ 6/85	6/10/80	8/ 7/80	4/23/81	4/23/81	8/ 7/80		

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 14

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEHA 350.11 REGIONAL EVALUATION	FEHA REQUESTED BY NRC	FEHA INTERIM FINDING	FEHA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLE HEARING	REACTOR LICENSED BY NRC
TN	HAHLITON CO PLAN FOR SECOYAH	6/22/80	2/ 6/85	5/10/80	8/ 7/80			8/ 7/80		
TN	BRADLEY CO PLAN FOR SECOYAH	6/22/80	2/ 6/85	6/10/80	8/ 7/80			9/ 7/80		
CT	STATE PLAN FOR SHOREHAM (UC) *					11/15/84	11/15/84		6/14/84	7/ 3/85
NY	STATE PLAN FOR SHOREHAM (UC) *									
NY	SUFFOLK CO PLAN FOR SHOREHAM (UC)									
TX	STATE PLAN FOR SO, TEXAS (UC) *					9/ 1/86	9/ 1/86		6/ 0/86	6/ 0/87
TX	NATAGORDA CO PLAN FOR SO, TEXAS (UC)									
SC	STATE PLAN FOR SUMMER *	4/ 8/81	4/24/85	4/30/81	7/31/81	5/ 1/91	5/ 1/81	11/12/81	6/22/81	8/ 6/82
SC	FAIRFIELD CO PLAN FOR SUMMER	4/ 8/81	4/24/85	4/30/81	7/31/81			11/13/81		
SC	NEWBERRY CO PLAN FOR SUMMER	4/ 8/81	4/24/85	4/30/81	7/31/81			11/13/81		
SC	LINGTON CO PLAN FOR SUMMER	4/ 8/81	4/24/85	4/30/81	7/31/81			11/13/81		
SC	RICHLAND CO PLAN FOR SUMMER	4/ 8/81	4/24/85	4/30/81	7/31/81			11/13/81		
NC	STATE PLAN FOR SURRY *									
VA	STATE PLAN FOR SURRY *	11/ 9/81	10/ 4/85	12/10/81	6/11/82		3/30/82	2/23/83		
VA	SURRY CO PLAN FOR SURRY *	11/ 9/81	10/ 4/85	12/10/81	6/11/82			2/23/83		
VA	ISLE OF WIGHT CO PLAN FOR SURRY	11/ 9/81	10/ 4/85	12/10/81	6/11/82			2/23/83		
VA	JAMES CITY/ARBG PLAN FOR SURRY	11/ 9/81	10/ 4/85	12/10/81	6/11/82			2/23/83		
VA	YORK CO PLAN FOR SURRY	11/ 9/81	10/ 4/85	12/10/81	6/11/82			2/23/83		
VA	NEWPORT NEWS PLAN FOR SURRY	11/ 9/81	10/ 4/85	12/10/81	6/11/82			2/23/83		
VA	WILLIAMSBURG PLAN FOR SURRY	11/ 9/81	10/ 4/85	12/10/81	6/11/82			2/23/83		
PA	STATE PLAN FOR SUSQUEHANNA (U) *	12/22/83	5/ 1/85	12/ 9/82		8/16/82	6/31/82		10/ 6/81	9/23/84
PA	LUZERNE CO PLAN FOR SUSQUEHANNA (U)	12/22/83	5/ 1/85	12/ 9/82						
PA	COLUMBIA CO PLAN FOR SUSQUEHANNA (U)	12/22/83	5/ 1/85	12/ 9/82						
MD	STATE PLAN FOR THREE MILE IS *									
PA	STATE PLAN FOR THREE MILE IS *	11/13/81	11/20/85	12/18/81					7/ 5/81	
PA	DAUPHIN CO PLAN FOR THREE MILE ISLAND	11/13/81	11/20/85	12/18/81						
PA	LANCASTER CO PLAN FOR THREE MILE ISLAND	11/13/81	11/20/85	12/18/81						
PA	YORK CO PLAN FOR THREE MILE ISLAND	11/13/81	11/20/85	12/18/81						
PA	CUMBERLAND CO PLAN FOR THREE MILE ISLAND	11/13/81	11/20/85	12/18/81						
PA	LEBANON CO PLAN FOR THREE MILE ISLAND	11/13/81	11/20/85	12/18/81						
OR	STATE PLAN FOR TROJAN *	12/ 9/80	10/17/84	1/12/81	1/19/82			5/28/82	7/ 6/82	

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 15

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL DSO SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEHA DSO 11 RECOMM. EVALUATION	FEHA REQUESTED BY NRC	FEHA FINDING	FEHA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASSESS HEARING	REACTOR LICENSED BY NRC
OR	COLUMBIA CO PLAN FOR TROJAN	12/ 9/80	10/17/84	1/12/81	1/19/82			7/ 6/82		
WA	STATE PLAN FOR TROJAN *	3/29/81	10/17/84	3/ 6/81	1/19/82		5/28/82	7/ 6/82		
WA	COMLITZ CO PLAN FOR TROJAN	3/29/81	10/17/84	3/ 6/81	1/19/82			7/ 6/82		
FL	STATE PLAN FOR TURKEY POINT *	8/26/83	11/ 7/84	3/14/82	11/15/83			2/15/84		
FL	DADE CO PLAN FOR TURKEY POINT	8/26/83	11/ 7/84	3/14/82	11/15/83			2/15/84		
FL	NORFOLK CO PLAN FOR TURKEY POINT	8/26/83	11/ 7/84	3/14/82	11/15/83			2/15/84		
MA	STATE PLAN FOR VERMONT YANKEE *	2/18/83	9/21/83	5/20/82						
MA	BERNARDSTON PLAN FOR VERMONT YANKEE	2/18/83	9/21/83	5/20/82						
MA	COLLAIN PLAN FOR VERMONT YANKEE	2/18/83	9/21/83	5/20/82						
MA	GILL PLAN FOR VERMONT YANKEE	2/18/83	9/21/83	5/20/82						
MA	GREENFIELD PLAN FOR VERMONT YANKEE	2/18/83	9/21/83	5/20/82						
MA	LEYDEN PLAN FOR VERMONT YANKEE	2/18/83	9/21/83	5/20/82						
MA	NORTHFIELD PLAN FOR VERMONT YANKEE	2/18/83	9/21/83	5/20/82						
MA	WARWICK PLAN FOR VERMONT YANKEE	2/18/83	9/21/83	5/20/82						
MA	STATE PLAN FOR VERMONT YANKEE *	2/18/83	9/21/83	5/20/82						
MA	CHESTERFIELD PLAN FOR VERMONT YANKEE	4/12/83	2/17/85	5/20/82						
NH	HILLSDALE PLAN FOR VERMONT YANKEE	4/12/83	2/17/85	5/20/82						
NH	RICHMOND PLAN FOR VERMONT YANKEE	4/12/83	2/17/85	5/20/82						
NH	SWANZEY PLAN FOR VERMONT YANKEE	4/12/83	2/17/85	5/20/82						
NH	WINCHESTER PLAN FOR VERMONT YANKEE	4/12/83	2/17/85	5/20/82						
NY	STATE PLAN FOR VT YANKEE *	1/14/81	2/17/85	5/20/82						
VT	STATE PLAN FOR VERMONT YANKEE *	1/14/81	2/17/85	5/20/82						
VT	VERMONT PLAN FOR VERMONT YANKEE	1/14/81	2/17/85	5/20/82						
VT	GUILFORD PLAN FOR VERMONT YANKEE	1/14/81	2/17/85	5/20/82						
VT	BRATTLEBORO PLAN FOR VERMONT YANKEE	1/14/81	2/17/85	5/20/82						
VT	HALIFAX PLAN FOR VERMONT YANKEE	1/14/81	2/17/85	5/20/82						
VT	MARLBORO PLAN FOR VERMONT YANKEE	1/14/81	2/17/85	5/20/82						
VT	DUMMERSTON PLAN FOR VERMONT YANKEE	1/14/81	2/17/85	5/20/82						
GA	STATE PLAN FOR VOGTLE (UC) *	10/ 0/86	5/ 1/86	5/ 1/86		5/ 1/86	5/ 1/86		5/ 0/86	12/ 0/86
GA	BURKE CO PLAN FOR VOGTLE (UC)	10/ 0/86	5/ 1/86	5/ 1/86		5/ 1/86	5/ 1/86		5/ 0/86	12/ 0/86
SC	STATE PLAN FOR VOGTLE (UC) *		5/ 1/86	5/ 1/86						
SC	BARNWELL CO PLAN FOR VOGTLE (UC)		5/ 1/86	5/ 1/86						
SC	AIKEN CO PLAN FOR VOGTLE (UC)		5/ 1/86	5/ 1/86						
MA	STATE PLAN FOR WPPSS 3 (UC) *								1/ 0/87	6/ 0/87
MA	GRAYS HARBOR CO PLAN FOR WPPSS 3 (UC)									
OR	STATE PLAN FOR WPPSS 1, 2 (U) *									
MA	STATE PLAN FOR WPPSS 1, 2 (U) *									
MA	BENTON-FRANKLIN CO PLAN FOR WPPSS 1, 2 (U)									

3/30/84

2/ 0/86P

8/10/83

3/15/83

11/ 0/85*

2/ 7/84

5/16/84

5/16/84

2/ 7/84

11/ 0/85*

2/ 0/86P

3/30/84

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 16

STATE	PLAN/SITE IDENTIFICATION	STATE SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEPA REG. 1.11 EVALUATION	FINDING REQUESTED BY NRC	FEHA INTERIM FINDING	FEHA 350.12 HEADQUARTERS APPROVAL	OFFSITE EF ASLB HEARING	REACTOR LICENSED BY NRC
LA	STATE PLAN FOR WATERFORD (UC) *	11/25/81	9/18/85	5/ 3/83	4/ 3/85	7/15/84	7/16/84	7/15/85	5/ 3/82	3/16/85
LA	ST CHARLES PLAN FOR WATERFORD (UC)	11/25/81	9/13/85	5/ 3/83	4/ 3/85			7/15/85		
LA	ST JOHN PLAN FOR WATERFORD (UC)	11/25/81	9/18/85	5/ 3/83	4/ 3/85			7/15/85		
GA	STATE PLAN FOR WATTS BAR (UC) *	7/ 8/85	7/25/85	10/30/84	4/15/86	4/15/86	7/15/86P			
TN	STATE PLAN FOR WATTS BAR (UC) *	7/ 8/85	7/25/85	10/30/84	4/15/86					
TN	RHEA CO PLAN FOR WATTS BAR (UC)	7/ 8/85	7/25/85	10/30/84	4/15/86					
TN	KCHINN CO PLAN FOR WATTS BAR (UC)	7/ 8/85	7/25/85	10/30/84	4/15/86					
TN	MEIGS CO PLAN FOR WATTS BAR (UC)	7/ 8/85	7/25/85	10/30/84	4/15/86					
KS	STATE PLAN FOR WOLF CREEK (UC) *	6/14/85	11/20/85	5/21/85	3/ 0/86	2/ 1/85	1/23/85	6/ 0/86P	1/17/84	6/ 3/85
KS	COFFEY CO PLAN FOR WOLF CREEK (UC)	6/14/85	11/20/85	5/21/85	3/ 0/86					
KS	ANDERSON CO PLAN FOR WOLF CREEK (UC)	6/14/85	11/20/85	5/21/85	3/ 0/86					
CT	STATE PLAN FOR YANKEE-ROME *	2/18/83	8/22/84	6/23/82	1/ 0/86*		11/26/82	4/ 0/86P		
MA	STATE PLAN FOR YANKEE-ROME *	2/18/83	8/22/84	6/23/82	1/ 0/86*					
MA	BUCKLAND PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/86*					
MA	CHARLEMONT PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/86*					
MA	CLARKSBURG PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/86*					
MA	COLORADO PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/86*					
MA	FLORIDA PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/86*					
MA	HAWLEY PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/86*					
MA	HEATH PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/86*					
MA	MONROE PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/86*					
MA	NO. ADAMS PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/86*					
MA	SAVOY PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/86*					
MA	ROME PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/86*					
NH	STATE PLAN FOR YANKEE-ROME *									
NY	STATE PLAN FOR YANKEE-ROME *									
VT	STATE PLAN FOR YANKEE-ROME *	1/14/81	5/22/84	6/23/82	1/ 0/86*			4/ 0/86P		
VT	STANFORD PLAN FOR YANKEE-ROME	1/14/81	5/22/84	6/23/82	1/ 0/86*					
VT	READSBORO PLAN FOR YANKEE-ROME	1/14/81	5/22/84	6/23/82	1/ 0/86*					
VT	WILMINGTON PLAN FOR YANKEE-ROME	1/14/81	5/22/84	6/23/82	1/ 0/86*					
VT	WHITTINGHAM PLAN FOR YANKEE-ROME	1/14/81	5/22/84	6/23/82	1/ 0/86*					
VT	SCARSDALE PLAN FOR YANKEE-ROME	1/14/81	5/22/84	6/23/82	1/ 0/86*					
VT	WOODFORD PLAN FOR YANKEE-ROME	1/14/81	5/22/84	6/23/82	1/ 0/86*					
IL	STATE PLAN FOR ZION *	11/30/82	5/23/85	5/12/81	10/25/83		4/ 5/83	3/ 2/84		
IL	LAKE CO PLAN FOR ZION	11/30/82	5/23/85	5/12/81	10/25/83			3/ 2/84		
WI	STATE PLAN FOR ZION *	9/12/83	5/23/85	11/ 4/81	4/23/84		4/ 8/83	8/ 2/84		
WI	KENOSHA CO PLAN FOR ZION	9/12/83	5/23/85	11/ 4/81	4/23/84			8/ 2/84		

STATUS OF OFFSITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES

[illegible]

STATUS OF OFFSITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES

STATE	PLAN/SITE IDENTIFICATION	STATE FORVAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 FINDING REGIONAL EVALUATION BY HRC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLB HEARING	REACTOR UNITED BY HRC
CT	STATE PLAN FOR CONN. YANKEE *	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84	11/29/83	10/ 4/84		
CT	CHESTER PLAN FOR CONNECTICUT YANKEE	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84		10/ 4/84		
CT	COLCHESTER PLAN FOR CONNECTICUT YANKEE	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84		10/ 4/84		
CT	DEEP RIVER PLAN FOR CONNECTICUT YANKEE	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84		10/ 4/84		
CT	DURHAM PLAN FOR CONNECTICUT YANKEE	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84		10/ 4/84		
CT	EAST HADDAM PLAN FOR CONNECTICUT YANKEE	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84		10/ 4/84		
CT	EAST HAMPTON PLAN FOR CONNECTICUT YANKEE	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84		10/ 4/84		
CT	HADDAM PLAN FOR CONNECTICUT YANKEE	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84		10/ 4/84		
CT	KILLINGWORTH PLAN FOR CONNECTICUT YANKEE	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84		10/ 4/84		
CT	MARLBOROUGH PLAN FOR CONNECTICUT YANKEE	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84		10/ 4/84		
CT	MIDDLETOWN PLAN FOR CONNECTICUT YANKEE	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84		10/ 4/84		
CT	PORTLAND PLAN FOR CONNECTICUT YANKEE	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84		10/ 4/84		
CT	HEBRON PLAN FOR CONNECTICUT YANKEE	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84		10/ 4/84		
CT	ESSEX PLAN FOR CONNECTICUT YANKEE	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84		10/ 4/84		
CT	WESTBROOK PLAN FOR CONNECTICUT YANKEE	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84		10/ 4/84		
CT	HADISON PLAN FOR CONNECTICUT YANKEE	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84		10/ 4/84		
CT	MIDDLEFIELD PLAN FOR CONNECTICUT YANKEE	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84		10/ 4/84		
CT	LYME PLAN FOR CONNECTICUT YANKEE	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84		10/ 4/84		
CT	SALEM PLAN FOR CONNECTICUT YANKEE	9/ 4/81	4/24/85	5/ 5/82	3/ 9/84		10/ 4/84		
MA	STATE PLAN FOR CONN YANKEE #								
NY	STATE PLAN FOR CONN YANKEE #								
R.	STATE PLAN FOR CONN YANKEE #								
IL	STATE PLAN FOR D. C. COOK #								
IN	STATE PLAN FOR D. C. COOK #								
MI	STATE PLAN FOR D. C. COOK #								
RI	BERRIEN CO PLAN FOR D. C. COOK	2/26/81	1/25/84	12/11/80	9/29/82		9/20/83		
		2/26/81	1/25/84	12/11/80	9/29/82		9/28/83		
IA	STATE PLAN FOR COOPER STATION *								
MO	STATE PLAN FOR COOPER STATION *	5/26/83	10/16/85	8/ 6/81	11/30/83		8/26/84		
ND	ATCHISON CO PLAN FOR COOPER STATION	5/26/83	10/16/85	8/ 5/81	11/30/83		6/26/84		
NE	STATE PLAN FOR COOPER STATION *	5/ 9/83	10/16/85	8/ 6/81	11/30/83		6/26/84		
NE	NEHAMA CO PLAN FOR COOPER STATION	5/ 9/83	10/16/85	8/ 6/81	11/30/83		6/26/84		
NE	RICHARDSON CO PLAN FOR COOPER STATION	5/ 9/83	10/16/85	8/ 6/81	11/30/83		6/26/84		
FL	STATE PLAN FOR CRYSTAL RIVER *	6/26/83	4/25/84	3/29/82	11/15/83		2/15/84		
FL	CITRUS CO PLAN FOR CRYSTAL RIVER	6/26/83	4/25/84	3/29/82	11/15/83		2/15/84		

STATUS OF OFF-SITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC HEETING	FEMA 350.11 REGIONAL EVALUATION BY NRC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFF-SITE EP ASLB HEARING	REACTOR LICENSED BY NRC
FL	LEVY CO PLAN FOR CRYSTAL RIVER	8/26/83	4/25/84	3/29/82	11/15/83		2/15/84		
HI	STATE PLAN FOR DAVIS BESSE *								
OH	STATE PLAN FOR DAVIS BESSE *	2/25/81	3/13/84	11/ 7/80	1/ 0/86*	3/30/82	4/ 0/86P		
OH	OTTAWA CO PLAN FOR DAVIS BESSE	2/25/81	3/13/84	11/ 7/80	1/ 0/86*				
OH	LUCAS CO PLAN FOR DAVIS BESSE		3/13/84		1/ 0/86*				
CA	STATE PLAN FOR DIABLO CAN (U) *	11/19/85	10/30/85	12/17/81	7/ 0/86	7/15/84	10/ 0/86P	1/18/82	8/26/85
CA	SAN LUIS OBISPO PLAN FOR DIABLO CANYON (U)	11/19/85	10/30/85	12/17/81	7/ 0/86				
IL	STATE PLAN FOR DRESDEN *	3/31/81	4/23/85	10/30/80	3/31/82	2/ 6/84	10/14/82		
IL	GRUNDY CO PLAN FOR DRESDEN	3/31/81	4/23/85	10/30/80	3/31/82		10/14/82		
IL	KENDALL CO PLAN FOR DRESDEN	3/31/81	4/23/85	10/30/80	3/31/82		10/14/82		
IL	WILL CO PLAN FOR DRESDEN	3/31/81	4/23/85	10/30/80	3/31/82		10/14/82		
IN	STATE PLAN FOR DRESDEN *								
AL	STATE PLAN FOR FARLEY *	11/10/80	11/26/84	11/18/80	1/28/81		3/11/81	3/31/81	
AL	HOUSTON CO PLAN FOR FARLEY	11/10/80	11/28/84	11/18/80	1/28/81		3/11/81		
AL	HENRY CO PLAN FOR FARLEY	11/10/80	11/28/84	11/18/80	1/28/81		3/11/81		
FL	STATE PLAN FOR FARLEY *		11/26/84						
GA	STATE PLAN FOR FARLEY *	6/ 9/80	11/26/84	11/18/80	1/13/81	3/11/81	5/ 5/81		3/31/81
GA	EARLY CO PLAN FOR FARLEY	6/ 9/80	11/26/84	11/18/80	1/13/81		5/ 5/81		
NY	STATE PLAN FOR FITZPATRICK *	7/22/81	10/20/85	11/ 4/81	8/16/84	1/23/84	2/ 1/85		
NY	OSWEGO CO PLAN FOR FITZPATRICK	7/22/81	10/20/85	11/ 4/81	3/16/84		2/ 1/85		
IA	STATE PLAN FOR FORT CALHOUN *	9/ 9/83	7/24/85	6/ 5/81	9/15/85		5/ 0/86		
IA	HARRISON CO PLAN FOR FORT CALHOUN	9/ 9/83	7/24/85	8/ 5/81	9/15/85				
IA	POTTAWAMI CO PLAN FOR FORT CALHOUN	9/ 9/83	7/24/85	8/ 5/81	9/15/85				
NE	STATE PLAN FOR FORT CALHOUN *	4/15/82	7/24/85	8/ 4/81	6/29/81		12/ 3/84		
NE	WASHINGTON CO PLAN FOR FORT CALHOUN	4/15/82	7/24/85	8/ 4/81	6/29/84		12/ 3/84		
CO	STATE PLAN FOR FT ST VRAIN *	6/12/80	6/18/85	8/13/80	5/ 1/81		1/29/82		
CO	WELD CO PLAN FOR FORT ST VRAIN	6/12/80	6/18/85	8/13/80	5/ 1/81		1/29/82		
NY	STATE PLAN FOR GINNA *	9/20/81	5/26/85	5/ 5/82	6/17/85	5/26/82	3/17/86		
NY	WAYNE CO PLAN FOR GINNA	8/20/81	9/26/85	5/ 5/82	6/17/85				
NY	MORRIS CO PLAN FOR GINNA	8/20/81	9/26/85	5/ 5/82	6/17/85				
LA	STATE PLAN FOR GRAND GULF (U) *	9/ 5/81	12/ 4/85	10/27/81	6/30/82	11/17/82	12/17/92	6/29/83	7/31/84
LA	TENSAS PLAN FOR GRAND GULF (U)	9/ 3/81	12/ 4/85	10/27/81	6/30/82		6/29/83		

STATUS OF OFFSITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES

PAGE 20

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEPA 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEPA INTERIM FINDING	FEPA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLB HEARING	REACTOR LICENSED BY NRC
MS	STATE PLAN FOR GRAND GULF (U) *	5/22/81	12/ 4/85	11/ 3/81	4/ 5/82	11/17/82	12/17/82	6/29/83		7/31/84
MS	CLAIRBORNE CO PLAN FOR GRAND GULF (U)	5/22/81	12/ 4/85	11/ 3/81	4/ 5/82			6/29/83		
GA	STATE PLAN FOR HATCH *	6/ 9/80	6/ 3/85	10/23/81	1/13/81		1/24/84	5/ 5/81		
GA	APPLING CO PLAN FOR HATCH	6/ 9/80	6/ 3/85	10/23/81	1/13/81			5/ 5/81		
GA	TOMES CO PLAN FOR HATCH	6/ 9/80	8/ 8/85	10/23/81	1/13/81			5/ 5/81		
GA	JEFF DAVIS CO PLAN FOR HATCH	6/ 9/80	8/ 3/85	10/23/81	1/13/81			5/ 5/81		
GA	TATINALL CO PLAN FOR HATCH	6/ 9/80	5/ 6/85	10/23/81	1/13/81			5/ 5/81		
CT	STATE PLAN FOR INDIAN POINT *	8/10/81	11/28/84	7/26/82	3/ 0/86		9/29/83	6/ 0/86P	6/22/82	
NY	STATE PLAN FOR INDIAN POINT *	8/13/81	11/28/84	7/26/82	3/ 0/86					
NY	WESTCHESTER CO PLAN FOR INDIAN POINT									
NY	ROCKLAND CO PLAN FOR INDIAN POINT	8/18/81	11/28/84	7/27/82	3/ 0/86					
NY	ORANGE CO PLAN FOR INDIAN POINT	8/18/81	11/28/84	7/27/82	3/ 0/86					
NY	PUTNAM CO PLAN FOR INDIAN POINT	8/18/81	11/28/84	7/26/82	3/ 0/86					
PA	STATE PLAN FOR INDIAN POINT *									
WI	STATE PLAN FOR KEWAUNEE *	4/ 6/81	11/ 1/83	1/22/81	8/30/84		1/30/84	6/14/85		
WI	KEWAUNEE CO PLAN FOR KEWAUNEE	4/ 6/81	11/ 1/83	1/22/81	8/30/84			6/14/85		
WI	MANITOWOC CO PLAN FOR KEWAUNEE	4/ 6/81	11/ 1/83	1/22/81	8/30/84			6/14/85		
IA	STATE PLAN FOR LA CROSSE *									
IA	ALLAMAKEE PLAN FOR LA CROSSE	2/15/83	6/19/84	10/22/81	3/14/85		5/10/82	3/13/85		
IN	STATE PLAN FOR LA CROSSE *	2/15/83	6/19/84	10/22/81	3/14/85			8/13/85		
MN	HOUSTON CO PLAN FOR LA CROSSE	4/ 6/81	6/19/84	11/10/81	3/30/84		5/26/82	5/10/85		
WI	STATE PLAN FOR LA CROSSE *	4/ 6/81	6/19/84	11/10/81	3/30/84			5/10/85		
WI	VERNON CO PLAN FOR LA CROSSE									
IL	STATE PLAN FOR LASALLE *	3/31/81	10/10/84	12/ 5/80	2/18/82	11/30/81	1/ 6/84	6/ 4/82		4/17/82
IL	LASALLE CO PLAN FOR LASALLE	3/31/81	10/10/84	12/ 5/80	2/18/82			6/ 4/82		
IL	GRUNDY CO PLAN FOR LASALLE	3/31/81	10/10/84	12/ 5/80	2/18/82			6/ 4/82		
IN	STATE PLAN FOR LASALLE *									
MA	STATE PLAN FOR MAINE YANKEE *						5/11/83			
ME	STATE PLAN FOR MAINE YANKEE *	6/18/81	6/22/85	10/ 7/81						
ME	ARROWSC PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	GEORGETOWN PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	PHIPPSBURG PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	WEST BATH PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	BATH PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	BOWDOINHAM PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	WOLVICH PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						
ME	BRUNSWICK PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81						

STATUS OF OFFSITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES

PAGE 21

REACTOR
LICENSED
BY NRC

FEMA 350.11 FINDING
REGIONAL REQUESTED
EVALUATION BY NRC

FEMA 350.12
INTERIM HEADQUARTERS
FINDING APPROVAL

OFFSITE
ET ASLD
HEARINGS

STATE PLAN/SITE IDENTIFICATION

STATE	PLAN/SITE IDENTIFICATION	STATE SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 FINDING REGIONAL REQUESTED EVALUATION BY NRC	FEMA 350.12 INTERIM HEADQUARTERS FINDING APPROVAL	OFFSITE ET ASLD HEARINGS	REACTOR LICENSED BY NRC
ME	ALMA PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81				
ME	BOOTHBAY PLAN FOR MAINE YANKEE	6/19/81	6/22/85	10/ 7/81				
ME	BOOTHBAY HARBOR PLAN FOR MAINE YANKEE	6/19/81	6/22/85	10/ 7/81				
ME	BRISTOL PLAN FOR MAINE YANKEE	6/19/81	6/22/85	10/ 7/81				
ME	DAHAPISCOTA PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81				
ME	DRESCOND PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81				
ME	EDGECOMB PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81				
ME	NEW CASTLE PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81				
ME	SOUTH BRISTOL PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81				
ME	SOUTHPORT PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81				
ME	WESTPORT PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81				
ME	WISCASSET PLAN FOR MAINE YANKEE	6/18/81	6/22/85	10/ 7/81				
NH	STATE PLAN FOR MAINE YANKEE #							
NC	STATE PLAN FOR MCQUIRE *	11/ 3/80	10/ 9/85	12/ 4/80	3/20/81	3/17/81	6/ 4/81	3/ 3/83
NC	MECKLENBERG CO PLAN FOR MCQUIRE	11/ 3/80	10/ 9/85	12/ 4/80	5/20/81		6/ 4/81	
NC	LINCOLN CO PLAN FOR MCQUIRE	11/ 3/80	10/ 9/85	12/ 4/80	3/20/81		6/ 4/81	
NC	GASTON CO PLAN FOR MCQUIRE	11/ 3/80	10/ 9/85	12/ 4/80	3/20/81		6/ 4/81	
NC	TREDELL CO PLAN FOR MCQUIRE	11/ 3/80	10/ 9/85	12/ 4/80	3/20/81		6/ 4/81	
NC	CATAWBA CO PLAN FOR MCQUIRE	11/ 3/80	10/ 9/85	12/ 4/80	3/20/81		6/ 4/81	
SC	STATE PLAN FOR MCQUIRE #							
CT	STATE PLAN FOR HILLSTONE *	9/ 4/81	10/12/84	8/11/82	2/ 1/84		10/ 9/84	1/31/86
CT	NEW LONDON PLAN FOR HILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84		10/ 9/84	
CT	WATERFORD PLAN FOR HILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84		10/ 9/84	
CT	EAST LYME PLAN FOR HILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84		10/ 9/84	
CT	OLD LYME PLAN FOR HILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84		10/ 9/84	
CT	LYME PLAN FOR HILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84		10/ 9/84	
CT	SALEM PLAN FOR HILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84		10/ 9/84	
CT	MONTVILLE PLAN FOR HILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84		10/ 9/84	
CT	LEDYARD PLAN FOR HILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84		10/ 9/84	
CT	GROTON PLAN FOR HILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84		10/ 9/84	
CT	OLD SAYBROOK PLAN FOR HILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84		10/ 9/84	
CT	STONINGTON PLAN FOR HILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84		10/ 9/84	
NY	STATE PLAN FOR HILLSTONE (U) #							
RI	STATE PLAN FOR HILLSTONE (U) #							
MN	STATE PLAN FOR MONTICELLO *	2/15/83	10/ 9/85	1/ 8/81	3/20/85		5/10/85	
MI	WRIGHT CO PLAN FOR MONTICELLO	2/15/83	10/ 9/85	1/ 8/81	3/20/85		5/10/85	
IN	SHERBURNE CO PLAN FOR MONTICELLO	2/15/83	10/ 9/85	1/ 8/81	3/20/85		5/10/85	
NY	STATE PLAN FOR NINE MILE PT (U) *	7/22/81	11/20/85	11/ 4/81	9/28/84		2/ 1/85	2/ 0/86*
NY	OSWEGO CO PLAN FOR NINE MILE PT (U)	7/22/81	11/20/85	11/ 4/81	9/28/84		2/ 1/85	
MD	STATE PLAN FOR NORTH ANNA #							

STATUS OF OFFSITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEHA 350 11 REGIONAL EVALUATION	FEHA REQUESTED BY NRC	FEHA INTERIM FINDING	FEHA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLP HEARING	REACTOR LICENSED BY NRC
VA	STATE PLAN FOR NORTH ANNA *	5/11/81	11/15/84	7/16/81	9/15/81	8/19/80	1/ 9/84	2/23/83		
VA	LOUISA CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/16/81	9/15/81			2/23/83		
VA	SPOTSVANHA CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/16/81	9/15/81			2/23/83		
VA	HANOVER CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/16/81	9/15/81			2/23/83		
VA	CAROLINE CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/16/81	9/15/81			2/23/83		
VA	ORANGE CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/16/81	9/15/81			2/23/83		
GA	STATE PLAN FOR GORME #									
NC	STATE PLAN FOR OCOREE #									
SC	STATE PLAN FOR OCOREE *	5/ 7/82	6/19/85	5/ 9/82	5/26/82			2/23/83		
SC	OCOREE CO PLAN FOR OCOREE	5/ 7/82	6/19/85	5/ 9/82	5/26/82			2/23/83		
SC	PICKENS CO PLAN FOR OCOREE	5/ 7/82	6/19/85	5/ 9/82	5/26/82			2/23/83		
NJ	STATE PLAN FOR OYSTER CREEK *	6/16/83	6/ 4/85	3/21/84						
NJ	OCEAN CO PLAN FOR OYSTER CREEK	6/16/83	6/ 4/85	3/21/84						
NJ	BARNEGAT LT BORO PLAN FOR OYSTER CREEK	6/16/83	6/ 4/85	3/21/84						
NJ	BARNEGAT TOWNSHIP PLAN FOR OYSTER CREEK	6/16/83	6/ 4/85	3/21/84						
NJ	BEVERLEY TOWNSHIP PLAN FOR OYSTER CREEK	6/16/83	6/ 4/85	3/21/84						
NJ	DOVER TOWNSHIP PLAN FOR OYSTER CREEK	6/16/83	6/ 4/85	3/21/84						
NJ	HARV CEDARS BORO PLAN FOR OYSTER CREEK	6/16/83	6/ 4/85	3/21/84						
NJ	ISLAND HEIGHTS PLAN FOR OYSTER CREEK	6/16/83	6/ 4/85	3/21/84						
NJ	LACEY TOWNSHIP PLAN FOR OYSTER CREEK	6/16/83	6/ 4/85	3/21/84						
NJ	L BEACH TOWNSHIP PLAN FOR OYSTER CREEK	6/16/83	6/ 4/85	3/21/84						
NJ	OCEANFATE BORO PLAN FOR OYSTER CREEK	6/16/83	6/ 4/85	3/21/84						
NJ	OCEAN TOWNSHIP PLAN FOR OYSTER CREEK	6/16/83	6/ 4/85	3/21/84						
NJ	PINE BEACH BORO PLAN FOR OYSTER CREEK	6/16/83	6/ 4/85	3/21/84						
NJ	SEASIDE HGTS BORO PLAN FOR OYSTER CREEK	6/16/83	6/ 4/85	3/21/84						
NJ	SEASIDE PARK BORO PLAN FOR OYSTER CREEK	6/16/83	6/ 4/85	3/21/84						
NJ	SHIP BOTTOM BORO PLAN FOR OYSTER CREEK	6/16/83	6/ 4/85	3/21/84						
NJ	STAFFORD TOWNSHIP PLAN FOR OYSTER CREEK	6/16/83	6/ 4/85	3/21/84						
NJ	SUNNY CITY BORO PLAN FOR OYSTER CREEK	6/16/83	6/ 4/85	3/21/84						

STATUS OF OFFSITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETINGS	FEHA 350 11 REGIONAL EVALUATION	FEHA 350 11 FINDING BY REC	FEHA 350.12 INTERIM FINDING	FEHA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASIA HEARING	REACTOR LICENSED BY HRC
IA	SCOTT CO PLAN FOR QUAD CITIES	8/20/81	6/27/85	6/17/81	2/30/86					
IL	STATE PLAN FOR QUAD CITIES *	1/ 3/83	8/27/85	6/17/81	10/25/83		9/ 2/83	3/ 2/84		
IL	ROCK ISLAND CO PLAN FOR QUAD CITIES	1/ 3/83	8/27/85	6/17/81	10/25/83			3/ 2/84		
IL	WHITESIDE CO PLAN FOR QUAD CITIES	1/ 3/83	8/27/85	6/17/81	10/25/83			3/ 2/84		
CA	STATE PLAN FOR RANCHO SECO *	10/ 0/86	9/12/84	9/16/81	1/ 0/87		3/29/84	4/ 0/87P		
CA	SACRAMENTO CO PLAN FOR RANCHO SECO	10/ 0/86	9/12/84	9/16/81	1/ 0/87					
CA	AMADOR CO PLAN FOR RANCHO SECO	10/ 0/86	9/12/84	9/16/81	1/ 0/87					
CA	SAN JOAQUIN CO PLAN FOR RANCHO SECO	10/ 0/86	9/12/84	9/16/81	1/ 0/87					
NC	STATE PLAN FOR ROBINSON #									
SC	STATE PLAN FOR ROBINSON *	3/ 3/81	10/22/85	3/10/81	7/54/81			12/29/81		
SC	DARLINGTON CO PLAN FOR ROBINSON	3/ 3/81	10/22/85	3/10/81	7/24/81			12/29/81		
SC	CHESTERFIELD CO PLAN FOR ROBINSON	3/ 3/81	10/22/85	3/10/81	7/24/81			12/29/81		
SC	LEE CO PLAN FOR ROBINSON	3/ 3/81	10/22/85	3/10/81	7/24/81			12/29/81		
FL	STATE PLAN FOR ST LUCIE *	8/25/83	3/26/85	2/10/82	11/15/83	9/30/82	11/ 1/82	2/15/84		6/30/83
FL	ST LUCIE CO PLAN FOR ST LUCIE	8/26/83	3/26/85	2/10/82	11/15/83			2/15/84		
FL	MARTIN CO PLAN FOR ST LUCIE	8/26/83	3/26/85	2/10/82	11/15/83			2/15/84		
DE	STATE PLAN FOR SALEM *	1/ 4/82	10/29/85	5/27/81		4/26/81	4/24/81			4/28/81
DE	NEW CASTLE CO PLAN FOR SALEM	1/ 4/82	10/29/85	5/27/81						
DE	KENT CO PLAN FOR SALEM	1/ 4/82	10/29/85	5/27/81						
MD	STATE PLAN FOR SALEM #									
NJ	STATE PLAN FOR SALEM *	2/18/82	10/ 1/85	4/29/81		4/28/81	4/24/81			4/28/81
NJ	SALEM CO PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
NJ	CUMBERLAND CO PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
NJ	ELLSBURG PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
NJ	LWR ALLOW TOWNSHIP PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
NJ	MANNING TOWNSHIP PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
NJ	PENNSVILLE TOWNSHIP PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
NJ	QUINTON TOWNSHIP PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
NJ	SALEM CITY PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
NJ	GREENWICH TOWNSHIP PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
NJ	STOWE CREEK PLAN FOR SALEM	2/18/82	10/ 1/85	4/29/81						
PA	STATE PLAN FOR SALEM #	2/18/82	10/ 1/85	4/29/81						
CA	STATE PLAN FOR SAN ONOFRE *	11/19/85	8/ 7/85	5/18/81	7/ 0/86	11/20/81	12/ 1/81	10/ 0/86P	6/25/81	7/19/82
CA	ORANGE CO PLAN FOR SAN ONOFRE	11/19/85	8/ 7/85	5/18/81	7/ 0/86					
CA	SAN DIEGO CO PLAN FOR SAN ONOFRE	11/19/85	8/ 7/85	5/18/81	7/ 0/86					
CA	SAN JUAN CAPASTO PLAN FOR SAN ONOFRE	11/19/85	8/ 7/85	5/18/81	7/ 0/86					
CA	CAMP PENDLETON PLAN FOR SAN ONOFRE	11/19/85	8/ 7/85	5/18/81	7/ 0/86					
CA	SAN CLEMENTE PLAN FOR SAN ONOFRE	11/19/85	8/ 7/85	5/18/81	7/ 0/86					
AL	STATE PLAN FOR SEQUOYAH #	8/ 1/81								

STATUS OF OFFSITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES

STATE	PLAN/SITE IDENTIFICATION	STATE FEDERAL REG SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FED. REG. EVALUATION	FINDING REQUESTED BY NRC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLF HEARING	REACTOR LICENSED BY NRC
GA	STATE PLAN FOR SECONOYAH #	6/20/80	2/ 6/85	6/10/80	6/ 7/80	4/23/81	4/23/81	8/ 7/80		
TN	STATE PLAN FOR SECONOYAH *	6/22/80	2/ 6/85	6/10/80	6/ 7/80			8/ 7/80		
TN	HAMILTON CO PLAN FOR SECONOYAH	6/22/80	2/ 6/85	6/10/80	8/ 7/80			8/ 7/80		
SC	STATE PLAN FOR SUMMER *	4/ 8/81	4/24/85	4/30/81	7/31/81	6/ 1/81	6/ 1/81	11/13/81	6/22/81	6/ 6/82
SC	FAIRFIELD CO PLAN FOR SUMMER	4/ 8/81	4/24/85	4/30/81	7/31/81			11/13/81		
SC	NEWBERRY CO PLAN FOR SUMMER	4/ 8/81	4/24/85	4/30/81	7/31/81			11/13/81		
SC	LEXINGTON CO PLAN FOR SUMMER	4/ 8/81	4/24/85	4/30/81	7/31/81			11/13/81		
SC	RICHLAND CO PLAN FOR SUMMER	4/ 8/81	4/24/85	4/30/81	7/31/81			11/13/81		
NC	STATE PLAN FOR SURRY *	11/ 9/81	10/ 4/85	12/10/81	6/11/82		3/30/82	2/23/83		
VA	STATE PLAN FOR SURRY *	11/ 9/81	10/ 4/85	12/10/81	6/11/82			2/23/83		
VA	SURRY CO PLAN FOR SURRY	11/ 9/81	10/ 4/85	12/10/81	6/11/82			2/23/83		
VA	ISLE OF WIGHT CO PLAN FOR SURRY	11/ 9/81	10/ 4/85	12/10/81	6/11/82			2/23/83		
VA	JAMES CITY/WMG PLAN FOR SURRY	11/ 9/81	10/ 4/85	12/10/81	6/11/82			2/23/83		
VA	YORK CO PLAN FOR SURRY	11/ 9/81	10/ 4/85	12/10/81	6/11/82			2/23/83		
VA	NEWPORT NEWS PLAN FOR SURRY	11/ 9/81	10/ 4/85	12/10/81	6/11/82			2/23/83		
VA	WILLIAMSBURG PLAN FOR SURRY	11/ 9/81	10/ 4/85	12/10/81	6/11/82			2/23/83		
PA	STATE PLAN FOR SUSQUEHANNA (U) *	12/22/83	5/ 1/85	12/ 9/82		8/16/82	8/31/82		10/ 6/81	3/23/84
PA	LUZERNE CO PLAN FOR SUSQUEHANNA (U)	12/22/83	5/ 1/85	12/ 9/82						
PA	COLUMBIA CO PLAN FOR SUSQUEHANNA (U)	12/22/83	5/ 1/85	12/ 9/82						
MD	STATE PLAN FOR THREE HILL IS #	11/13/81	11/20/85	12/13/81					7/ 5/81	
PA	STATE PLAN FOR THREE HILL IS. *	11/13/81	11/20/85	12/13/81						
PA	DAUPHIN CO PLAN FOR THREE HILL ISLAND	11/13/81	11/20/85	12/13/81						
PA	LANCASTER CO PLAN FOR THREE HILL ISLAND	11/13/81	11/20/85	12/13/81						
PA	YORK CO PLAN FOR THREE HILL ISLAND	11/13/81	11/20/85	12/13/81						
PA	CUPPERLAND CO PLAN FOR THREE HILL ISLAND	11/13/81	11/20/85	12/13/81						
PA	LEBANON CO PLAN FOR THREE HILL ISLAND	11/13/81	11/20/85	12/13/81						
OR	STATE PLAN FOR TROJAN *	12/ 9/80	10/17/84	1/12/81	1/19/82		5/28/82	7/ 6/82		
OR	COLUMBIA CO PLAN FOR TROJAN	12/ 9/80	10/17/84	1/12/81	1/19/82			7/ 6/82		
WA	STATE PLAN FOR TROJAN *	3/29/81	10/17/84	3/ 6/81	1/19/82		5/28/82	7/ 6/82		
WA	COMLITZ CO PLAN FOR TROJAN	3/29/81	10/17/84	3/ 6/81	1/19/82			7/ 6/82		
FL	STATE PLAN FOR TURKEY POINT *	8/26/83	1/ 7/84	3/14/82	11/15/83			2/15/84		
FL	DADE CO PLAN FOR TURKEY POINT	8/26/83	1/ 7/84	3/14/82	11/15/83			2/15/84		
FL	MONROE CO PLAN FOR TURKEY POINT	8/26/83	1/ 7/84	3/14/82	11/15/83			2/15/84		

STATUS OF OFFSITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 FINDING REGIONAL EVALUATION BY NRC	FEMA 350.12 OFFSITE INTERIM HEADQUARTERS EP ASLB HEARING	REACTOR LICENSE BY NRC
MA	STATE PLAN FOR VERMONT YANKEE *	2/18/83	9/21/83	5/20/82			
MA	BERNARDSTON PLAN FOR VERMONT YANKEE	2/18/83	9/21/83	5/20/82			
MA	COLRAIN PLAN FOR VERMONT YANKEE	2/18/83	9/21/83	5/20/82			
MA	GILL PLAN FOR VERMONT YANKEE	2/18/83	9/21/83	5/20/82			
MA	GREENFIELD PLAN FOR VERMONT YANKEE	2/18/83	9/21/83	5/20/82			
MA	LEYDEN PLAN FOR VERMONT YANKEE	2/18/83	9/21/83	5/20/82			
MA	NORTHFIELD PLAN FOR VERMONT YANKEE	2/18/83	9/21/83	5/20/82			
MA	WARWICK PLAN FOR VERMONT YANKEE *	4/12/83	9/21/83	5/20/82			
NH	STATE PLAN FOR VERMONT YANKEE *	4/12/83	2/17/85	5/20/82			
NH	CHESTERFIELD PLAN FOR VERMONT YANKEE	4/12/83	2/17/85	5/20/82			
NH	HINGSDALE PLAN FOR VERMONT YANKEE	4/12/83	2/17/85	5/20/82			
NH	RICHMOND PLAN FOR VERMONT YANKEE	4/12/83	2/17/85	5/20/82			
NH	SWANZEY PLAN FOR VERMONT YANKEE	4/12/83	2/17/85	5/20/82			
NH	WINCHESTER PLAN FOR VERMONT YANKEE	4/12/83	2/17/85	5/20/82			
NY	STATE PLAN FOR VT YANKEE *						
VT	STATE PLAN FOR VERMONT YANKEE *	1/14/81	2/17/85	5/20/82			
VT	VERNON PLAN FOR VERMONT YANKEE	1/14/81	2/17/85	5/20/82			
VT	GUILFORD PLAN FOR VERMONT YANKEE	1/14/81	2/17/85	5/20/82			
VT	BRATTLEBORO PLAN FOR VERMONT YANKEE	1/14/81	2/17/85	5/20/82			
VT	HALIFAX PLAN FOR VERMONT YANKEE	1/14/81	2/17/85	5/20/82			
VT	HARLBORO PLAN FOR VERMONT YANKEE	1/14/81	2/17/85	5/20/82			
VT	DUMFRIES PLAN FOR VERMONT YANKEE	1/14/81	2/17/85	5/20/82			
OR	STATE PLAN FOR WPPSS 1,2 (U) *				11/ 0/85*	8/10/83	2/ 0/86P
WA	STATE PLAN FOR WPPSS 1,2 (U) *		5/16/84	2/ 7/84	11/ 0/85*		
WA	BENTON-FRANKLIN CO PLAN FOR WPPSS 1, 2 (U)		5/16/84	2/ 7/84	11/ 0/85*		
CT	STATE PLAN FOR YANKEE-ROWE *						
MA	STATE PLAN FOR YANKEE-ROWE *	2/18/83	8/22/84	6/23/82	1/ 0/86*	11/28/83	4/ 0/86P
MA	BUCKLAND PLAN FOR YANKEE-ROWE	2/18/83	8/22/84	6/23/82	1/ 0/86*		
MA	CHARLESTON PLAN FOR YANKEE-ROWE	2/18/83	8/22/84	6/23/82	1/ 3/86*		
MA	CLARKSBURG PLAN FOR YANKEE-ROWE	2/18/83	8/22/84	6/23/82	1/ 0/86*		
MA	COLRAIN PLAN FOR YANKEE-ROWE	2/18/83	8/22/84	6/23/82	1/ 0/86*		
MA	FLORIDA PLAN FOR YANKEE-ROWE	2/18/83	8/22/84	6/23/82	1/ 0/86*		
MA	HAWLEY PLAN FOR YANKEE-ROWE	2/18/83	8/22/84	6/23/82	1/ 0/86*		
MA	HEATH PLAN FOR YANKEE-ROWE	2/18/83	8/22/84	6/23/82	1/ 0/86*		
MA	MONROE PLAN FOR YANKEE-ROWE	2/18/83	8/22/84	6/23/82	1/ 0/86*		
MA	NO. ADAMS PLAN FOR YANKEE-ROWE	2/18/83	8/22/84	6/23/82	1/ 0/86*		
MA	SAVOY PLAN FOR YANKEE-ROWE	2/18/83	8/22/84	6/23/82	1/ 0/86*		
MA	ROWE PLAN FOR YANKEE-ROWE	2/18/83	8/22/84	6/23/82	1/ 0/86*		
NH	STATE PLAN FOR YANKEE-ROWE *						
NY	STATE PLAN FOR YANKEE-ROWE *						
VT	STATE PLAN FOR YANKEE-ROWE *						
VT	STAMFORD PLAN FOR YANKEE-ROWE	1/14/81	8/22/84	6/23/82	1/ 0/86*		
VT	READSBORO PLAN FOR YANKEE-ROWE	1/14/81	8/22/84	6/23/82	1/ 0/86*		
VT	WILKINGTON PLAN FOR YANKEE-ROWE	1/14/81	8/22/84	6/23/82	1/ 0/86*		
VT	WHITTINGHAM PLAN FOR YANKEE-ROWE	1/14/81	8/22/84	6/23/82	1/ 0/86*		

STATUS OF OFFSITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES

PAGE 27

REACTOR
LICENSED
BY NRC

OFFSITE
EP ASLB
HEARING

FEMA 350.12
HEADQUARTERS
APPROVAL

FEMA
INTERIM
FINDING

FINDING
REQUESTED
BY NRC

FEMA 350.11
REGIONAL
EVALUATION

PUBLIC
MEETING

JOINT
EXERCISE

STATE
FORMAL 350
SUSPENSION

STATE PLAN/SITE IDENTIFICATION

VT SCARSBURG PLAN FOR YANKEE-ROWE
VT WOODFORD PLAN FOR YANKEE-ROWE

1/14/81 5/22/84 6/23/82 1/ 0/80*
1/14/81 8/22/84 8/23/82 1/ 0/80*

IL STATE PLAN FOR ZION *
IL LAKE CO PLAN FOR ZION
WI STATE PLAN FOR ZION
WI KENOSHA CO PLAN FOR ZION

11/30/82 5/23/85 8/12/81 10/25/83
11/30/82 5/23/85 8/12/81 10/23/83
9/12/83 5/23/85 11/ 4/81 4/23/84
9/12/83 5/23/85 11/ 4/81 4/23/84

4/ 8/83 3/ 2/84
4/ 8/83 8/ 2/84
8/ 2/84

STATUS OF OFFSITE PLANS FOR NUCLEAR POWER SITES NOT YET LICENSED

STATE	PLAN/SITE IDENTIFICATION	STATE SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEPA 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY REC	FEPA 350.12 INTERIM FINDING	FEPA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLB HEARING	REACTOR LICENSED BY REC
OH	STATE PLAN FOR BEAVER VAL (U) *	6/21/84	6/27/84	8/24/83		3/ 1/86	3/ 1/86			4/ 0/87
OH	COLORIANA CO PLAN FOR BEAVER VALLEY (U)	6/21/84	6/27/84	8/24/83						
PA	STATE PLAN FOR BEAVER VAL * + (U)	4/15/85	6/27/84	11/ 2/83		3/ 1/86	3/ 1/86			4/ 0/87
PA	BEAVER CO PLAN FOR BEAVER VALLEY (U)	4/15/85	3/27/84	11/ 2/83						
WV	STATE PLAN FOR BEAVER VAL (U) *	6/30/85	6/27/84	7/27/83		3/ 1/86	3/ 1/86			4/ 0/87
WV	HAWCOCK CO PLAN FOR BEAVER VALLEY (U)	6/30/85	6/27/84	7/27/83						
AL	STATE PLAN FOR BELLEFONTE (UC) *									1/ 0/93
AL	JACKSON CO PLAN FOR BELLEFONTE (UC)									
GA	STATE PLAN FOR BELLEFONTE (UC) #									
TN	STATE PLAN FOR BELLEFONTE (UC) #									
IL	STATE PLAN FOR DRAIDWOOD (UC) *		11/ 6/85			3/31/86	3/31/86		3/11/86	3/ 0/86
IL	GRUNDY CO PLAN FOR DRAIDWOOD (UC)		11/ 6/85							
IL	WILL CO PLAN FOR DRAIDWOOD (UC)		11/ 6/85*							
IN	STATE PLAN FOR DRAIDWOOD (UC) #									
IL	STATE PLAN FOR BYRON (UC) *	3/28/84	6/11/85	12/ 7/83	6/18/84	1/ 1/84	2/ 1/84	9/13/84 9/13/84	3/ 0/83	2/14/85
IL	OGLE CO PLAN FOR BYRON (UC)	3/28/84	6/11/85	12/ 7/83	6/18/84					
WI	STATE PLAN FOR BYRON (UC) #									
MO	STATE PLAN FOR CALLAWAY (UC) *	5/23/83	6/ 5/85	7/25/84	8/31/84	9/14/84	9/14/84	7/ 9/85 7/ 9/85 7/ 9/85	9/13/83	6/11/84
MO	CALLAWAY CO PLAN FOR CALLAWAY (UC)	5/23/83	6/ 5/85	7/25/84	8/31/84					
MO	MONTGOMERY CO PLAN FOR CALLAWAY (UC)	5/23/83	6/ 5/85	7/25/84	8/31/84					
MO	GASCONADE CO PLAN FOR CALLAWAY (UC)	5/23/83	6/ 5/85	7/25/84	8/31/84					
MO	OSAGE CO PLAN FOR CALLAWAY (UC)	5/23/83	6/ 5/85	7/25/84	8/31/84					
NC	STATE PLAN FOR CATAMBA (UC) *	9/ 5/84	2/15/84	2/17/84	11/20/84	7/15/84	7/30/84	10/ 8/85 10/ 8/85	5/ 1/84	1/17/85
NC	MECKLENBURG CO PLAN FOR CATAMBA (UC)	9/ 5/84	2/15/84	2/17/84	11/20/84					
NC	GASTON CO PLAN FOR CATAMBA (UC)	9/ 5/84	2/15/84	2/17/84	11/20/84					
SC	STATE PLAN FOR CATAMBA (UC) *	8/31/84	2/15/84	2/17/84	11/20/84	7/15/84	7/30/84	10/ 8/85 10/ 8/85	5/ 1/84	1/17/85
SC	YORK CO PLAN FOR CATAMBA (UC)	8/31/84	2/15/84	2/17/84	11/20/84					
NC	STATE PLAN FOR CHEROKEE (UC) *									
SC	STATE PLAN FOR CHEROKEE (UC) *									
SC	CHEROKEE CO PLAN FOR CHEROKEE (UC)									
SC	YORK CO PLAN FOR CHEROKEE (UC)									
IL	STATE PLAN FOR CLINTON (UC) *		12/ 4/85			4/30/86	4/30/86		11/ 0/85	2/ 0/86

STATUS OF OFFSITE PLANS FOR NUCLEAR POWER SITES NOT YET LICENSED

PAGE 30

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEHA 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEHA 350.12 INTERIM HEADQUARTERS APPROVAL	OFFSITE EP ASLS HEALTH	REACTOR LICENSED BY NRC
DE	STATE PLAN FOR LIMERICK (UC) *								
MD	STATE PLAN FOR LIMERICK (UC) *								
NJ	STATE PLAN FOR LIMERICK (UC) *								
PA	STATE PLAN FOR LIMERICK (UC) *								
PA	MORTGNER CO PLAN FOR LIMERICK (UC)		4/22/85			5/17/85	5/31/85	11/19/84	8/ 8/85
PA	BERN CO PLAN FOR LIMERICK (UC)		4/22/85						
PA	CHESTER CO PLAN FOR LIMERICK (UC)		4/22/85						
MI	STATE PLAN FOR MIDLAND (UC) *								
MI	MIDLAND CO PLAN FOR MIDLAND (UC)								
MI	BAY CO PLAN FOR MIDLAND (UC)								
MI	SAGINAW CO PLAN FOR MIDLAND (UC)								
CT	STATE PLAN FOR MILLSTONE * (U)								1/31/86
CT	NEW LONDON PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	6/11/82	2/ 1/84				
CT	WATERFORD PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84				
CT	EAST LYME PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84				
CT	OLD LYME PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84				
CT	LYME PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84				
CT	SALEM PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84				
CT	MONVILLE PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84				
CT	LEDYARD PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84				
CT	GROTON PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84				
CT	OLD SAYBROOK PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84				
CT	STONINGTON PLAN FOR MILLSTONE (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84				
NY	STATE PLAN FOR MILLSTONE (U) *								
RI	STATE PLAN FOR MILLSTONE (U) *								
NY	STATE PLAN FOR NINE MILE PT (U) *	7/22/81	11/20/85	11/ 4/81	9/23/84				2/ 1/85
NY	OSWEGO CO PLAN FOR NINE MILE PT (U)	7/22/81	11/20/85	11/ 4/81	9/23/84				2/ 1/85
AZ	STATE PLAN FOR PALO VERDE (UC) *								
AZ	MARICOPA CO PLAN FOR PALO VERDE (UC)	7/24/84	10/ 2/85	5/13/83	4/10/85	3/15/85	3/15/85	8/16/82	12/ 9/85
OH	STATE PLAN FOR FERRY (UC) *								
OH	LAKE CO PLAN FOR FERRY (UC)		11/28/84						
OH	GEauga CO PLAN FOR FERRY (UC)		11/28/84						
OH	ASHTABULA CO PLAN FOR FERRY (UC)		11/28/84						
PA	STATE PLAN FOR FERRY (UC) *								
LA	STATE PLAN FOR RIVER BEND (UC) *	12/22/83	1/16/85	1/21/85	7/12/85	6/30/85	7/ 5/85		10/17/85
LA	WEST FELICIANA PLAN FOR RIVER BEND (UC)	12/22/83	1/16/85	1/21/85	7/12/85			4/12/85	1/ 9/86

STATUS OF OFFSITE PLANS FOR NUCLEAR POWER SITES NOT YET LICENSED

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEPA 350.11 REGIONAL EVALUATION	FEHA INTERIM FINDING	FEHA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLB HEARING	REACTOR LICENSED BY NRC
TX	MATAGORDA CO PLAN FOR SO. TEXAS (UC)								
PA	STATE PLAN FOR SUSQUEHANNA (U) *	12/22/83	5/ 1/85	12/ 9/82		8/16/82	6/31/82	10/ 6/81	3/23/84
PA	LUZERNE CO PLAN FOR SUSQUEHANNA (U)	12/22/83	5/ 1/85	12/ 9/82					
PA	COLUMBIA CO PLAN FOR SUSQUEHANNA (U)	12/22/83	5/ 1/85	12/ 9/82					
GA	STATE PLAN FOR VOGTLE (UC) *	10/ 0/86	5/ 1/86			5/ 1/86	5/ 1/86	6/ 0/86	12/ 0/86
GA	BURKE CO PLAN FOR VOGTLE (UC)	10/ 0/86	5/ 1/86						
SC	STATE PLAN FOR VOGTLE (UC) *		5/ 1/86			5/ 1/86	5/ 1/86	6/ 0/86	12/ 0/86
SC	BARNWELL CO PLAN FOR VOGTLE (UC)		5/ 1/86						
SC	AIKEN CO PLAN FOR VOGTLE (UC)		5/ 1/86						
WA	STATE PLAN FOR WPPSS 3 (UC) *							1/ 0/87	6/ 0/87
WA	GRAYS HARBOR CO PLAN FOR WPPSS 3 (UC)								
OR	STATE PLAN FOR WPPSS 1,2 (U) #								
WA	STATE PLAN FOR WPPSS 1,2 (U) *		5/16/84	2/ 7/84	11/ 6/85*	8/15/83	8/10/83	2/ 0/83P	3/30/84
WA	BENTON-FRANKLIN CO PLAN FOR WPPSS 1, 2 (U)		5/16/84	2/ 7/84	11/ 6/85*				
LA	STATE PLAN FOR WATERFORD (UC) *	11/25/81	9/18/85	5/ 3/83	4/ 3/85	7/15/84	7/16/84	7/15/85	3/16/85
LA	ST CHARLES PLAN FOR WATERFORD (UC)	11/25/81	9/18/85	5/ 3/83	4/ 3/85			7/15/85	
LA	ST JOHN PLAN FOR WATERFORD (UC)	11/25/81	9/18/85	5/ 3/83	4/ 3/85			7/15/85	
GA	STATE PLAN FOR MATTS BAR (UC) #								
TN	STATE PLAN FOR MATTS BAR (UC) *	7/ 8/85	7/25/85	10/30/84	4/15/86	4/15/86	5/ 6/85	7/15/86P	
TN	RHEA CO PLAN FOR MATTS BAR (UC)	7/ 8/85	7/25/85	10/30/84	4/15/86				
TN	MCNAMI CO PLAN FOR MATTS BAR (UC)	7/ 8/85	7/25/85	10/30/84	4/15/86				
TN	MEIGS CO PLAN FOR MATTS BAR (UC)	7/ 8/85	7/25/85	10/30/84	4/15/86				
KS	STATE PLAN FOR WOLF CREEK (UC) *	6/14/85	11/20/85	5/21/85	3/ 0/86	2/ 1/85	1/24/85	6/ 0/86P	1/17/84
KS	COFFEY CO PLAN FOR WOLF CREEK (UC)	6/14/85	11/20/85	5/21/85	3/ 0/86				6/ 4/85
KS	ANDERSON CO PLAN FOR WOLF CREEK (UC)	6/14/85	11/20/85	5/21/85	3/ 0/86				

STATUS OF STATE PLANS LISTED IN ORDER OF PROJECTED SITE LICENSING DATE

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION EXERCISE	JOINT	PUBLIC MEETING	FEPA 350.11 REGIONAL EVALUATION BY NRC	FINDING REQUESTED BY NRC	FEPA 350.12 INTERIM HEADQUARTERS FINDING APPROVAL	FEPA 350.12 OFFSITE EP ASLB HEARING	REACTOR LICENSED BY NRC
PA	STATE PLAN FOR SUSQUEHANNA (U) *	12/22/83	5/ 1/85	12/ 5/82	8/16/82	6/31/82	10/ 6/81	3/23/84	
WA	STATE PLAN FOR WPPSS 1,2 (U) *	5/16/84	2/ 7/84	11/ 0/85*	6/15/83	3/10/83	2/ 0/86P	3/30/84	
ND	STATE PLAN FOR CALLAWAY (UC) *	5/23/83	6/ 5/85	7/25/84	6/31/84	9/14/84	7/ 9/85	9/13/83	6/11/84
LA	STATE PLAN FOR GRAND GULF (U) +	9/ 3/81	12/ 4/85	10/27/81	6/30/82	12/17/82	6/29/83	7/31/84	7/31/84
MS	STATE PLAN FOR GRAND GULF (U) +	5/22/81	12/ 4/85	11/ 3/81	4/ 5/82	12/17/82	6/29/83	7/31/84	7/31/84
NC	STATE PLAN FOR CATAWBA (UC) +	9/ 5/84	2/15/84	2/17/84	11/20/84	7/15/84	10/ 8/85	5/ 1/84	1/17/85
SC	STATE PLAN FOR CATAWBA (UC) +	8/31/84	2/15/84	2/17/84	11/20/84	7/15/84	10/ 8/85	5/ 1/84	1/17/85
IL	STATE PLAN FOR BYRON (UC) *	3/28/84	6/11/85	12/ 7/83	6/18/84	2/ 1/84	9/13/84	3/ 0/83	2/14/85
LA	STATE PLAN FOR WATERFORD (UC) *	11/25/81	9/18/85	5/ 3/83	4/ 3/85	7/15/84	7/15/85	5/ 3/82	3/16/86
KS	STATE PLAN FOR WOLF CREEK (UC) *	6/14/85	11/20/85	5/21/85	5/ 0/86	2/ 1/85	1/24/85	6/ 0/86P	6/ 4/83
NY	STATE PLAN FOR SHOREHAM (UC) *					11/15/84	11/15/84	8/14/84	7/ 3/85
MI	STATE PLAN FOR FERRI (UC) *	3/22/82	6/26/84	2/ 3/82	5/15/85	5/ 3/85	3/31/82	7/15/85	
PA	STATE PLAN FOR LINERICK (UC) *		4/22/85		5/17/85	5/31/85	11/10/84	6/ 8/85	
CA	STATE PLAN FOR DIAZLO CAN (U) *	11/19/85	10/30/85	12/17/81	7/ 0/86	7/11/84	10/ 0/86F	1/16/82	6/26/85
LA	STATE PLAN FOR RIVER BEND (UC) *	12/22/83	1/16/85	1/21/85	7/12/85	7/ 5/85	10/17/85		11/20/85
AZ	STATE PLAN FOR PALO VERDE (UC) *	7/24/84	10/ 2/85	5/16/83	4/18/85	3/15/85	9/25/85	8/16/82	12/ 6/85
OH	STATE PLAN FOR PERRY (UC) *		11/28/84		1/ 1/84	3/ 1/84		4/12/85	1/ 0/86
CT	STATE PLAN FOR HILLSTONE * (U)	9/ 4/81	10/12/84	8/11/82	2/ 1/84		10/ 9/84		1/31/86
IL	STATE PLAN FOR CLINTON (UC) *		12/ 4/85		4/30/86	4/30/86	11/ 0/85	2/ 0/86	

STATUS OF STATE PLANS LISTED IN ORDER OF PROJECTED SITE LICENSING DATE

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEHA 350, 11 REGIONAL EVALUATION	FINDING REQUESTED BY NEC	FEHA INTERIM FINDING	FEHA 350, 12 HEADQUARTERS APPROVAL	OFFSITE EP ASLB HEARING	REACTOR LICENSED BY NRC
DE	STATE PLAN FOR HOPE CREEK (UC) *		10/29/85			1/15/86	1/15/86			2/ 0/86
HJ	STATE PLAN FOR HOPE CREEK (UC) *		10/29/85			1/15/86	1/15/86			2/ 0/86
NY	STATE PLAN FOR NINE MILE PT (U) *	7/22/81	11/20/85	11/ 4/81	9/28/84			2/ 1/85		2/ 0/86*
NC	STATE PLAN FOR HARRIS (UC) *	3/ 0/86	5/17/85	5/19/85	6/ 0/86	7/15/85	7/15/85	9/ 0/86P	11/ 4/85	6/ 0/86
MA	STATE PLAN FOR SEABROOK (UC) *		2/26/86	2/26/86	7/ 0/86	3/15/86	3/15/86	10/ 0/86P	9/ 0/86	6/ 0/86
NH	STATE PLAN FOR SEABROOK (UC) *	12/10/85	2/26/86	2/27/86	7/ 0/86	3/15/86	3/15/86	10/ 0/86P	7/21/86	6/ 0/86
IL	STATE PLAN FOR DEADWOOD (UC) *		11/ 6/85			3/31/86	3/31/86		3/11/86	9/ 0/86
SC	STATE PLAN FOR VOGTLE (UC) *		5/ 1/86			5/ 1/86	5/ 1/86		6/ 0/86	12/ 0/86
GA	STATE PLAN FOR VOGTLE (UC) *	10/ 0/86	5/ 1/86			5/ 1/86	5/ 1/86		6/ 0/86	12/ 0/86
OH	STATE PLAN FOR BEAVER VAL (U) *	6/21/84	5/27/84	8/24/83		3/ 1/86	3/ 1/86			4/ 0/87
PA	STATE PLAN FOR BEAVER VAL * + (U)	4/13/83	6/27/84	11/ 2/83		3/ 1/86	3/ 1/86			4/ 0/87
WV	STATE PLAN FOR BEAVER VAL (U) *	6/30/85	6/27/84	7/27/83		3/ 1/86	3/ 1/86			4/ 0/87
TX	STATE PLAN FOR COMANCHE P. (UC) *	6/17/82	11/14/84	1/24/84	2/ 5/85	12/15/84	11/29/84	7/15/85	12/ 2/81	6/ 0/87
TX	STATE PLAN FOR SO. TEXAS (UC) *					9/ 1/86	9/ 1/86		6/ 0/86	6/ 0/87
WA	STATE PLAN FOR WPPSS 3 (UC) *								1/ 0/87	6/ 0/87

PART II

Table II

STATUS OF OFFSITE EMERGENCY PLANS AND PREPAREDNESS AROUND SITES THAT NRC IS CLOSELY FOLLOWING TO DETERMINE WHETHER OFFSITE EMERGENCY PREPAREDNESS ISSUES MAY IMPACT THE LICENSING SCHEDULES

(Cause of delays and measures that can and are being taken to
reduce delays in receipt of plans which are impacting the
licensing process - Response to question 3.g.)

SHOREHAM

FEMA provided NRC with a finding on November 15, 1984, on Revision IV of the Long Island Lighting Company (LILCO) Transition Plan for Shoreham. Revision IV responded to the 32 deficiencies cited by FEMA in its March 15, 1984, finding on Revision III of the Plan. Revision IV failed to resolve 8 of the earlier 32 deficiencies. On October 8, 1985, FEMA provided NRC with a finding on Revision V of the LILCO Plan. There were 6 inadequacies remaining. The issue of whether LILCO has legal authority to implement their emergency plan without State and local government participation continues to be of concern.

In February 1985, the New York State Supreme Court (Suffolk County) concluded that LILCO does not have the legal authority to exercise governmental functions, and, therefore, to carry out its plan. In March, the U.S. District Court in New York ruled that the State and Suffolk County could not be forced to participate in emergency planning. In April, the NRC Atomic Safety and Licensing Board (ASLB) for emergency planning at Shoreham ruled that although LILCO's offsite plan is generally adequate, LILCO does not have the legal authority to perform many of the required emergency functions set out in the plan.

The Suffolk County Executive, by Executive Order on May 30, 1985, initiated action on the part of the County to become actively involved in the offsite emergency planning and preparedness process. Some members of the Suffolk County Legislature took legal action to have the County Executive action voided in State court. In addition, some Suffolk County officials and New York State filed emergency motions with the NRC for a stay of the ASLB decision in mid-June authorizing a low-power license. On June 17, 1985, NRC issued a stay. However, on July 3, 1985, a Federal appeals court ruled that the plant's opponents had "failed to demonstrate" that the previously authorized low-power license should be held up. Accordingly, NRC issued the low-power license.

More recently, a New York State appeals court ruled that the Suffolk County Executive could undertake certain information-gathering steps in connection with offsite emergency planning for Shoreham. Based on this, a second Executive Order was issued on July 15, 1985, which authorized actions limited to investigating, gathering information, reviewing and evaluating radiological emergency response plans for the Shoreham facility.

On June 20, 1985, NRC requested FEMA to schedule as full an exercise of the LILCO plan as is feasible. Accordingly, on October 29, 1985, FEMA provided NRC with two basic options for exercising the LILCO plan. Under the first option, all functions and exercise objectives related to issues of authority and State and local participation would have been set aside; thus only functions outlined for LILCO would have been exercised. Under the second option, the entire Revision V plan, including all functions and normal exercise objectives would be included, and exercise controllers would be used to simulate the roles of key State and local officials unable or unwilling to participate.

On November 12, 1985, NRC requested FEMA to conduct an exercise based on the second option. Subsequently, an exercise was held on February 13, 1986. The exercise report should be delivered to the NRC within sixty days of the exercise.

PART II

Table III

SUMMARY OF FEMA STAFF EFFORT ASSIGNED TO THE REP ACTIVITY (Response to question No. 4)

REPORTING PERIOD: October 1, 1985 through December 31, 1985

<u>Location</u>	<u>Number of person months*</u>		
	October	November	December
Region - 1	6.50	6.50	5.00
Region - 2	10.40	9.84	8.38
Region - 3	8.17	8.47	6.24
Region - 4	4.82	5.23	3.55
Region - 5	11.00	12.00	11.00
Region - 6	2.64	1.68	2.43
Region - 7	5.60	4.50	3.62
Region - 8	0.00	0.00	0.00
Region - 9	3.50	2.00	2.00
Region - 10	2.68	2.00	2.05
Headquarters	<u>26.50</u>	<u>26.50</u>	<u>26.50</u>
TOTAL	81.81	78.72	70.77

* These are "Equivalent" staff levels since the REP program draws on staff members from other programs on a task related basis.

PART II

Table IV

INSTANCES OF FEDERAL AGENCIES PROVIDING LESS THAN FULL SUPPORT
TO RAC REVIEWS OF PLANS AND PREPAREDNESS
(Response to question 5.)

- REGION 1: During this period, all Federal Agencies on the RAC have provided requested assistance. However, the Department of Health and Human Services (HHS) Food and Drug Administration (FDA) representative has advised the Region that they will not be able to participate in any activity (exercises) that involve travel in calendar year 1986, due to fiscal reductions because the Gramm-Rudman-Hollings bill.
- REGION 2: During this period, very little to no input has been received from the National Weather Service and the HHS, Health Resources and Services Administration (HRSA). The HHS representative from the FDA has provided support to the RAC throughout 1985. The RAC reviewed the Oyster Creek and Salem REP plans. RAC members participated in the Nine Mile Point exercise held November 26, 1985.
- REGION 4: RAC members supported Region 4 in particular in the planning for and evaluation of the McGuire exercise held October 9, 1985, the H. B. Robinson exercise held October 22, 1985, the Browns Ferry exercise held November 13, 1985 and the Grand Gulf exercise held December 4, 1985. All RAC review activities this quarter have been supported by all Federal agencies, especially that for the Browns Ferry plans and the Vogtle plans.
- REGION 5: A RAC meeting was held on October 1, 1985. All Federal agencies were represented or provided their review comments. All RAC members are reviewing plans, providing requested comments and participating in exercises, except for the HRSA, for which participation during exercises is prohibited due to lack of travel money. Exercises were held at Monticello on October 9, 1985, Kewanee on October 22, 1985, Braidwood on November 6, 1985 and Clinton on December 4, 1985. FDA provided an evaluator only for the Kewanee REP exercise on October 22, 1985.
- REGION 6: RAC agency members participated as evaluators for the December 4, 1985, Grand Gulf REP exercise.
- REGION 7: RAC support had been excellent and includes representatives from three DOE Regions. However, HHS/FDA and HHS/HRSA have each notified Region 7 that their representative will not be able to participate in any exercises this fiscal year due to travel fund limitations. However, they will continue in-office plan reviews. DOE and UDSA can continue to participate as evaluators in all full participation exercises but will be unavailable for partial participation exercises.

REGION 9: The HHS/PHS representative has advised the Region that their regional participation in exercises will not be possible due to lack of FY 86 travel funding allocations. Supplemental RAC representation has been provided by EPA, DOE and HHS/FDA during this period. EPA staff participated in the San Onofre exercise on August 7, 1985 as players to test response time from Las Vegas, Nevada, and monitoring capabilities. DOE provided contract staff to evaluate radiological field monitoring activities at the Diablo Canyon exercise of October 30, 1985. All Region IX RAC have contributed significant manpower and resources to the REP program implementation during CY 85.

REGION 10: During this period, all Federal Agencies on the RAC have provided requested assistance.

NOTE: HRSA and FDA have a severe shortage of travel funds. The HRSA does not have travel funds to allow their RAC representatives to participate in activities requiring travel. However, only some HRSA RAC members have been participating in activities which do not require travel. The FDA representatives have been encouraged to attend all RAC meetings, but their participation in exercise evaluations has been restricted to one exercise per State per year by an FDA Headquarters administrative policy.

Part II

Table V

INSTANCES OF STATE AND LOCAL GOVERNMENT RELUCTANCE TO SUBMIT PLANS
(Response to question No. 6.)

There is no change to the last information provided.

PART II

TABLE VI

INSTANCES OF STATE AND LOCAL GOVERNMENTS MAKING PLANS CONTINGENT
ON FINANCIAL COMMITMENTS OF THE UTILITY
(Response to question 7.)

The State of Iowa has refused to submit plan updates and certify that their plan is current for LaCrosse until the Dairyland Power Cooperative provides the State with \$ 2,730 for anticipated expenses from May 1, 1985 to June 30, 1986. The State of Iowa is currently interfacing with, and has been funded on an annual basis since 1983, by four other utilities whose plume and ingestion planning zones impact the State of Iowa.

On September 13, 1985, the Borough of Briar Creek, Berwick, Pennsylvania advised the Columbia County Emergency Management Agency of their termination of participation in the Columbia County Emergency Management Agency's Program as it relates to evacuation plans at the Susquehanna Nuclear Power Plant. Their termination is based on the revised proposal of Act 147 monies which decreased Briar Creek Borough's allotment by two thirds or two thousand dollars less per year. They consider that the money is being distributed unfairly and farther than the emergency planning zone.