

MY/NRC DISCUSSION (TELECOM December 4, 2002) ON LTP

Licensee: Maine Yankee

Subject: Summary of Telecom

Date: December 4, 2002 1:00 - 2:00 PM

Participants:

Headquarters: Larry Pittiglio, John Buckley, Mike Webb, and Jean Claude Dehmel

NRC Region I: none

MY Staff: Jim Packer, John Arnold, Guy Ceasar, Mike Meiser, Tom Wilkson, Dave Fauver and Mike Whitney

State of Maine: none

Friends of the Coast: Ray Shadis

1.0 Summary of General Discussion on Plant Activities and Updates on Status

MY identified many activities that are ongoing at the site. Fuel loading started on August 14, 2002 and is continuing. Canister 9 was sent to ISFSI and Canister 10 will be sent to ISFSI this week. A total of 64 canisters, 60 with fuel and 4 GTTC. 12 canisters should be on pad by end of the year. Remediation of the Spray Building continues with Survey Unit 1 complete and remediation is continuing on Survey Units 2, 3, 4, 5, and 6. The lower areas of Survey Units 2, 3, 4, 5, and 6 are requiring additional remediation. NRC and ORISE have rescheduled the confirmatory surveys to March 2003. The Fire Pond has been demolished and backfilled. The final survey was completed prior to backfill (Class 3). Work is ongoing in preparing the Containment Building for dismantlement of interior walls, and removal of the overhead crane. Containment Building demolition contractor has started. The first effort will be to enlarge the door for equipment access. Prior to beginning demolition, the polar crane (630 tons) will be removed. Preparation for removal began this week. All rubble will be removed by the contractor. Dust control is a major issue for controlling dust and negative pressure will be maintained to control the dust. Many decommissioning and dismantlement activities are continuing at the site.

2.0 RAI LTP Resolution

E600 discussions are complete. NRC noted our technical reservations about the most recent E600 test report. Additional information was submitted by MY to NRC, and that resolved the outstanding concerns that NRC identified. MY is revising the LTP related to investigative process.

3.0 Review Schedule

NRC's best estimate for approval of the MY LTP is February 2003. NRC will issue the EA to the State by December 4, 2002 and provide a 30 day comment period. NRC will work the State and comments received from anyone from the service list, and will try to resolve them before posting in the FRN. NRC estimates the license amendment approval would be February 4, 2002.

Next call: Wednesday, December 11, 2002 @ 1:00 PM.